Funding Status of Land Acquisitions, Projects and Multi-Species Habitat Conservation Plan (MSHCP) as of Apr 30, 2004

#### Land

Overall Priority	Priority by Round	Name	Project #	Approved Amt	10% Contingency	Amt Available Each Project	Total Budget Allocated	Task Orders Issued	Actual \$ Reimbursement Approved	Actual Amt Disbursed	Important Dates
1	1-1	Virgin River 1	BL01	\$288,000		\$288,000	\$216,000	\$216,000	\$216,000	\$216,000	TA 06/21/2002
2	1-2	Moapa Valley NWR	FW03	\$1,300,000		\$1,300,000	\$1,382,138	\$1,334,000	\$1,166,138	\$1,166,138	TA 11/01/2002
3	1-3	Ash Meadows ALC	FW01	\$495,000		\$495,000	\$1,878,925	\$514,000	\$496,787	\$496,787	TA 02/06/2001
4	1-4	Mummy Mountain	FS02	\$1,200,000		\$1,200,000	\$3,078,925	\$1,200,000			TO 10/17/2003
5	1-5	Tres Piedras	FS03	\$6,000,000		\$6,000,000	\$9,078,925	\$6,000,000			TO 10/17/2003
6	1-6	Lockes Ranch	BL03	\$1,400,000		Terminated	\$9,078,925				TR 07/29/2002
7	1-7	Lady of the Snows	FS01	\$2,028,525		Terminated	\$9,078,925				TR 04/30/2003
8	1-8	Casey Ranch	BL02	\$4,000,000		\$4,000,000	\$13,078,925	\$4,000,000		\$4,000,000	CL 12/23/2002
SAR	1-8	Casey Ranch	BL02	\$2,650,000		\$2,650,000	\$13,078,925	\$2,650,000		\$2,650,000	CL 12/23/2002
SAR	1-8	Casey Ranch (SAR)	BL02	\$3,500		\$3,500	\$13,078,925	\$3,500		\$2,085	CL 12/23/2002
9	1-9	Rolling a Ranch	BL04	\$7,000,000		\$7,000,000	\$20,078,925	\$7,000,000			TO 07/03/2003
10	1-10	Ash Meadows Garner	FW02	\$160,000		\$160,000	\$20,239,859	\$163,000	\$160,934	\$160,934	TA 02/06/2001
11	1-11	Idaho Canyon Estill	FW04	\$210,000		Terminated	\$20,239,859				TR 05/24/2002
Totals	for Round	l 1 Land		\$24,081,525	\$0		\$20,239,859	\$23,080,500	\$2,039,859	\$8,691,943	
Overall Priority	Priority by Round	, Name	Project #	Approved Amt	10% Contingency	Amt Available Each Project	Total Budget Allocated	Task Orders Issued	Actual \$ Reimbursement Approved	Actual Amt Disbursed	Important Dates
12	2-1	Torino Ranch	FS04	\$9,500,000	\$950,000	\$10,450,000	\$30,689,859	\$10,450,000			TO 04/25/2002
13	2-2	102 Ranch	BL05	\$1,200,000	\$120,000	\$1,320,000	\$32,009,859	\$1,320,000		\$9,500	TO 07/23/2002
14	2-3	Perkins Ranch	BL06	\$2,000,000		\$2,000,000	\$33,770,829	\$1,760,970		\$1,760,970	TA 09/18/2003
15	2-4	Casey Property	FS05	\$1,500,000	\$150,000	\$1,650,000	\$35,420,829	\$1,650,000			CL 10/30/2003
SAR	2-4	Casey Property (SAR)	FS05	\$532,000		\$532,000	\$35,420,829	\$532,000			CL 10/30/2003
16	2-5	Virgin River 2	BL07	\$2,000,000	\$200,000	\$2,200,000	\$35,596,979	\$176,150	\$176,150	\$176,150	TA 09/30/2002
17	2-6	Schneider Property	FS06	\$5,200,000		Terminated	\$35,596,979				TR 12/05/2002
18	2-7	Church & Associates	NP01	\$153,000	\$15,300	Terminated	\$35,596,979				TR 04/14/2004
19	2-8	Sunrise Mountain UNLV	BL08	\$2,750,000	\$275,000	\$3,025,000	\$38,621,979	\$3,025,000			TO 02/13/2003
20	2-9	Carson River Properties	BL09	\$1,300,000	\$130,000	\$1,430,000	\$40,051,979	\$1,430,000		\$373,139	CL 01/02/2004
21	2-10	Tran Property	BL10	\$160,000	\$16,000	\$176,000	\$40,227,979	\$176,000			TO 02/13/2003
SAR	2-10	Tran Property (SAR)	BL10	\$160,000		\$160,000	\$40,227,979	\$160,000			TO 04/09/2004
22	2-11	Hughes Property	BL11	\$400,000	\$40,000	\$440,000	\$40,667,979	\$440,000			TO 02/13/2003
SAR	2-11	Hughes Property (SAR)	BL11	\$55,200		\$55,200	\$40,667,979	\$55,200			TO 04/09/2004
23	2-12	Bunker Property	BL12	\$45,000	\$4,500	\$49,500	\$40,717,479	\$49,500			TO 02/13/2003
SAR	2-12	Bunker Property (SAR)	BL12	\$57,500		\$57,500	\$40,717,479	\$57,500			TO 04/09/2004
24	2-13	Kusler Property	BL13	\$120,000		Terminated	\$40,717,479				TR 06/26/2002
25	2-14	Eagle Mining Claims	NP02	\$136,000	\$13,600	\$149,600	\$40,867,079	\$149,600			TO 03/27/2003
26	2-15	Rockefeller Mining Claims	NP03	\$149,000	\$14,900	\$163,900	\$41,030,979	\$163,900			TO 03/27/2003
27	2-16	Horseshutem Springs	FS07	\$800,000	\$80,000	On Hold	\$41,030,979				HO 06/30/2003
28	2-17	Pinchot Springs	FS08	\$200,000	\$20,000	\$220,000	\$41,250,979	\$220,000	\$220,000	\$220,000	TA 05/27/2003

Friday, June 04, 2004 Page 1 of 15

Funding Status of Land Acquisitions, Projects and Multi-Species Habitat Conservation Plan (MSHCP) as of Apr 30, 2004

Overall Priority	Priority by Round		Project #	Approved Amt	10% Contingency	Amt Available Each Project	Total Budget Allocated	Task Orders Issued	Actual \$ Reimbursement Approved	Actual Amt Disbursed	Important Dates
SAR	2-17	Pinchot Springs	FS08	\$48,500	,	\$48,500	\$41,250,979	\$48,500	\$44,249	\$44,249	TA 05/27/200
SAR	2-17A	Jarbidge Campgrounds-Ruggeri	FS10	\$50,000		Terminated	\$41,250,979	,.	, ,	, , .	TR 04/30/200
29	2-18	White Beauty Mine	BL14	\$9,000,000	\$900,000	Terminated	\$41,264,629	\$13,650			TR 03/13/200
30	2-19	Knott Creek Resrvr	BL15	\$12,600,000	\$1,260,000	\$13,860,000	\$55,124,629	\$13,860,000			TO 11/05/200
31	2-20	Delavan Properties	BL16	\$865,000	\$86,500	\$951,500	\$56,076,129	\$951,500			TO 08/04/200
32	2-21	Idelwild Creek/Boy Scout Parcel	FS09	\$150,000	\$15,000	\$165,000	\$56,241,129	\$165,000			TO 09/10/200
Totals t	or Round	12 Land		\$50,228,000	\$4,290,800		\$56,241,129	\$36,854,470	\$440,399	\$2,584,008	
Overall Priority	Priority by Round	Name	Project #	Approved Amt	10% Contingency	Amt Available Each Project	Total Budget Allocated	Task Orders Issued	Actual \$ Reimbursement Approved	Actual Amt Disbursed	Important Dates
33	3-1	Casey Ranch Surface Water	BL19	\$2,000,000	\$200,000	\$2,200,000	\$58,441,129	\$2,200,000			CL 05/30/200
34	3-2	Perkins Property	BL17	\$500,000	\$50,000	\$550,000	\$58,991,129	\$550,000			TO 02/09/200
35	3-3	Ravers Fishing Club Village	NP04	\$75,000	\$7,500	\$82,500	\$59,073,629	\$82,500			TO 03/15/200
36	3-4	McCarran Ranch	BL18	\$500,000	\$50,000	\$550,000	\$59,623,629	\$550,000			TO 10/03/200
37	3-5	Capital Camp Mining Claims	NP05	\$375,000	\$37,500	\$412,500	\$60,036,129	\$412,500			TO 03/15/200
38	3-6	Moffitt	NP06	\$215,000	\$21,500	\$236,500	\$60,272,629	\$236,500			TO 03/15/200
39	3-7	Nel Property	FS10	\$20,000,000	\$2,000,000	\$22,000,000	\$82,272,629	\$22,000,000			CL 02/26/200
40	3-8	Walking Box	BL20	\$1,000,000	\$100,000	\$1,100,000	\$83,372,629	\$1,100,000			TO 03/02/200
41	3-9	Cabin Springs	FS11	\$200,000	\$20,000	Terminated	\$83,372,629				TR 12/15/200
42	3-10	Harris Springs	FS12	\$516,000	\$51,600	\$567,600	\$83,940,229	\$567,600			TO 04/28/200
43	3-11	Ballardini Ranch - Withdrawn	FS13	\$15,000,000	\$1,500,000	Terminated	\$83,940,229				TR 08/20/200
44	3-12	Mule Springs	FS14	\$800,000	\$80,000	\$880,000	\$84,820,229	\$880,000			TO 04/29/200
45	3-13	Milon Inc/Tiberti	BL21	\$3,000,000	\$300,000	\$3,300,000	\$88,120,229	\$3,300,000			TO 12/09/200
SAR	3-13	Milon Inc/Tiberti	BL21	\$220,000		\$220,000	\$88,120,229	\$220,000			TO 12/09/200
SAR	3-46	Study & FMV Appraisal for Hacienda	NP07	\$645,000		\$645,000	\$88,120,229	\$645,000			TO 08/18/200
Totals 1	for Round	13 Land		\$44,181,000	\$4,418,100		\$88,120,229	\$32,744,100			
Overall Priority	Priority by Round	, Name	Project #	Approved Amt	10% Contingency	Amt Available Each Project	Total Budget Allocated	Task Orders Issued	Actual \$ Reimbursement Approved	Actual Amt Disbursed	Important Dates
47	Sup3-1	Alamo Property	BL22	\$670,000	\$67,000	\$737,000	\$88,857,229	\$737,000			TO 02/09/200
48	Sup3-2	Warm Springs Ranch	BL23	\$6,120,000	\$612,000	\$6,732,000	\$95,589,229	\$6,732,000			TO 04/26/200
49	Sup3-3	Schkade Property	FS15	\$237,000	\$23,700	\$260,700	\$95,849,929				FA 11/17/200
50	Sup3-4	Coal Spring Property	FS16	\$1,875,000	\$187,500	\$2,062,500	\$97,912,429				FA 11/17/200
Totals t	or Round	3 Supplemental		\$8,902,000	\$890,200		\$97,912,429	\$7,469,000			
Overall Priority	Priority by Round	, Name	Project #	Approved Amt	10% Contingency	Amt Available Each Project	Total Budget Allocated	Task Orders Issued	Actual \$ Reimbursement Approved	Actual Amt Disbursed	Important Dates
	4-1	Ash Meadows TNC 38	FW05	\$85,000	\$8,500	\$93,500	\$97,991,329	\$78,900			TO 02/02/200
51		D I D C I	FS17	\$290,000	\$29,000	\$319,000	\$98,310,329				FA 11/05/200
51 52	4-2	Bunker Deer Creek	131/	Ψ270,000	4,	. ,					
	4-2 4-3	Deer Creek 1	FS18	\$194,000	\$19,400	\$213,400	\$98,523,729				FA 11/05/200

Friday, June 04, 2004 Page 2 of 15

Funding Status of Land Acquisitions, Projects and Multi-Species Habitat Conservation Plan (MSHCP) as of Apr 30, 2004

Overall Priority	Priority by Round		Project #	Approved Amt	10% Contingency	Amt Available Each Project	Total Budget Allocated	Task Orders Issued	Actual \$ Reimbursement Approved	Actual Amt Disbursed	Importar Dates
55	4-5	Deer Creek 3	FS20	\$214,000	\$21,400	\$235,400	\$98,972,529				FA 11/05/
56	4-6	Deer Creek 4	FS21	\$224,000	\$22,400	\$246,400	\$99,218,929				FA 11/05/
57	4-7	Deer Creek 5	FS22	\$289,000	\$28,900	\$317,900	\$99,536,829				FA 11/05/
58	4-8	Deer Creek 6	FS23	\$194,000	\$19,400	\$213,400	\$99,750,229				FA 11/05/
59	4-9	Deer Creek 7	FS24	\$194,000	\$19,400	\$213,400	\$99,963,629				FA 11/05/
60	4-10	Deer Creek 8	FS25	\$174,000	\$17,400	\$191,400	\$100,155,029				FA 11/05/
61	4-11	Deer Creek 9	FS26	\$237,000	\$23,700	\$260,700	\$100,415,729				FA 11/05/
62	4-12	Casey E	FS27	\$1,500,000	\$150,000	\$1,650,000	\$101,912,029	\$1,496,300			CL 01/28/
63	4-13	Tillman Deer Creek	FS28	\$500,000	\$50,000	\$550,000	\$102,462,029				FA 11/05/
64	4-14	Winnemucca Ranch Road	BL24	\$400,000	\$40,000	\$440,000	\$102,902,029				FA 11/05/
65	4-15	Nevada First	FS29	\$4,324,600	\$432,460	\$4,757,060	\$107,659,089				FA 11/05/
66	4-16	Ash Meadows TNC 27	FW06	\$45,000	\$4,500	\$49,500	\$107,699,289	\$40,200			TO 02/02/
67	4-17	Falcon Capital Casey	BL25	\$22,250,000	\$2,225,000	\$24,475,000	\$132,174,289	\$24,475,000			TO 02/18/
68	4-18	West Truckee	FS30	\$1,305,020	\$130,502	\$1,435,522	\$133,609,811				FA 11/05/
69	4-19	Steidley	FS31	\$222,000	\$22,200	\$244,200	\$133,854,011				FA 11/05/
70	4-20	Carson River Bernhard Property	BL26	\$1,300,000	\$130,000	\$1,430,000	\$135,284,011				FA 11/17/
71	4-21	Canepa Ranch	FS32	\$2,186,688	\$218,669	\$2,405,357	\$137,689,367				FA 11/17/
72	4-22	Home Camp	BL27	\$3,500,000	\$350,000	\$3,850,000	\$141,539,367				FA 11/17/
73	4-23	Arcularius	FS33	\$120,000	\$12,000	\$132,000	\$141,671,367				FA 11/17/
74	4-24	Jacks Creek	FS34	\$1,270,000	\$127,000	\$1,397,000	\$143,068,367				FA 11/17/
75	4-25	Lockes Ranch	BL28	\$1,049,000	\$104,900	\$1,153,900	\$144,222,267				FA 11/17/
76	4-26	Greys Lake	FS35	\$178,000	\$17,800	\$195,800	\$144,418,067				FA 11/17/
77	4-27	Carson River Howard Property	BL29	\$154,920	\$15,492	\$170,412	\$144,588,479				FA 11/17/
78	4-28	Carson River Dombrowski Property	BL30	\$201,000	\$20,100	\$221,100	\$144,809,579				FA 11/17/
79	4-29	Weiner	FS36	\$2,000,000	\$200,000	\$2,200,000	\$147,009,579				FA 11/17/
80	4-30	Peavine West (Canepa)	FS37	\$2,070,000	\$207,000	\$2,277,000	\$149,286,579				FA 11/17/
81	4-31	Gilbert	FS38	\$1,000,000	\$100,000	\$1,100,000	\$150,386,579				FA 11/17/
82	4-32	Rock Creek	BL31	\$3,118,930	\$311,893	\$3,430,823	\$153,817,402				FA 01/20/
83	4-33	Lahrens	FS39	\$390,000	\$39,000	\$429,000	\$154,246,402				FA 01/20/
84	4-34	Bowers Mansion Property	FS40	\$820,000	\$82,000	\$902,000	\$155,148,402				FA 01/20/
85	4-35	Clover Valley Two	FS41	\$2,202,000	\$220,200	\$2,422,200	\$157,570,602				FA 01/20/
86	4-36	Hussman	FS42	\$575,000	\$57,500	\$632,500	\$158,203,102				FA 01/20/
87	4-37	H Bar C	BL32	\$250,000	\$25,000	\$275,000	\$158,478,102				FA 01/20/
88	4-38	Carson Valley Conservation Easement Grp A	BL33	\$5,350,000	\$535,000	\$5,885,000	\$164,363,102				FA 01/20/
89	4-39	Chiatovich Creek	BL34	\$3,753,500	\$375,350	\$4,128,850	\$168,491,952				FA 04/12/
90	4-40	Carson Valley Conservation Easement Grp B	BL35	\$2,800,000	\$280,000	\$3,080,000	\$171,571,952				FA 04/12/
91	4-41	Urrutia-Poeville	FS43	\$611,000	\$61,100	\$672,100	\$172,244,052				FA 04/12/
92	4-42	Clover Valley One	BL36	\$1,100,000	\$110,000	\$1,210,000	\$173,454,052				FA 04/12/
93	4-43	Carson Valley Conservation Easement Grp C		\$4,200,000	\$420,000	\$4,620,000	\$178,074,052				

Friday, June 04, 2004 Page 3 of 15

Funding Status of Land Acquisitions, Projects and Multi-Species Habitat Conservation Plan (MSHCP) as of Apr 30, 2004

Overall Priority	Priority by Round		Project #	Approved Amt	10% Contingency	Amt Available Each Project	Total Budget Allocated	Task Orders Issued	Actual \$ Reimbursement Approved	Actual Amt Disbursed	Important Dates
94	4-44	Water Canyon One	FS44	\$550,000	\$55,000	\$605,000	\$178,679,052				
95	4-45	Water Canyon Two	FS45	\$290,000	\$29,000	\$319,000	\$178,998,052				
96	4-46	Heinz Ranch	BL38	\$131,250	\$13,125	\$144,375	\$179,142,427				
97	4-47	OCallaghan Rvr Ranch Conservation Easemen	n BL39	\$1,120,000	\$112,000	\$1,232,000	\$180,374,427				
98	4-48	Swafford	FS46	\$1,355,000	\$135,500	\$1,490,500	\$181,864,927				
99	4-49	Carson Valley Conservation Easement Grp D	BL40	\$5,200,000	\$520,000	\$5,720,000	\$187,584,927				
100	4-50	IL Ranch Appraisal	BL41	\$20,000,000			\$187,584,927				
Totals 1	for Round	4 Land		\$101,681,908	\$10,168,191		\$187,584,927	\$26,090,400			
Sum	of All I	Land		\$229,074,433	\$19,767,291		\$187,584,927	\$126,238,470	\$2,480,258	\$11,275,951	

Friday, June 04, 2004 Page 4 of 15

Funding Status of Land Acquisitions, Projects and Multi-Species Habitat Conservation Plan (MSHCP) as of Apr 30, 2004

#### **Capital Improvements**

Overall Priority	Priority by Round	Name	Project #	Approved Amt	10% Contingency	Amt Available Each Project	Total Budget Allocated	Task Orders Issued	Actual \$ Reimbursement Approved	Actual Amt Disbursed	Important Dates
1	1-1	Kyle Canyon Visitor Center	FS02	\$159,000		\$159,000	\$159,000	\$159,000	\$159,000	\$159,000	CL 12/03/2003
SAR	1-1	Kyle Canyon Visitor Center (SAR)	FS02	\$34,000		\$34,000	\$159,000	\$34,000	\$33,496	\$33,496	CL 12/16/2003
2	1-2	Boulder Beach Sanitation	NP02	\$495,000		\$495,000	\$652,815	\$495,000	\$493,815	\$493,815	CL 09/12/2003
3	1-3	Red Rock Visitor Center Exhibit	BL02	\$70,000		\$70,000	\$722,815	\$70,000		\$30,310	TO 12/19/2000
4	1-4	Habitat Restoration	FW01	\$500,000		\$500,000	\$1,207,249	\$500,000	\$484,434	\$484,434	CL 12/16/2003
5	1-5	Oliver Ranch Feasibility Study	BL01	\$100,000		\$100,000	\$1,307,249	\$100,000	\$100,000	\$100,000	CL 04/25/2003
6	1-6	Lee Canyon Water System	FS03	\$527,000		\$527,000	\$1,834,249	\$527,000			TO 04/10/2001
7	1-7	Lakeshore pull-out improvements	NP01	\$390,000		\$390,000	\$2,223,978	\$390,000	\$389,729	\$389,729	CL 09/06/2003
8	1-8	Macks Canyon Trail-head	FS04	\$615,000		\$615,000	\$2,838,978	\$615,000			TO 04/10/2001
9	1-9	River Mountain Loop Trail	NP03	\$450,000		\$450,000	\$3,288,978	\$450,000			TO 02/06/2001
10	1-10	Fletcher View Campground	FS01	\$508,000		\$508,000	\$3,725,326	\$508,000	\$436,348	\$436,348	CL 07/03/2003
11	1-11	Boulder Shoreline Fishing	NP05	\$285,000		\$285,000	\$4,010,326	\$285,000			TO 02/06/2001
12	1-12	Mary Jane Falls and Trail Canyon	FS06	\$262,000		Terminated	\$4,010,326				TR 04/03/2003
13	1-13	Boulder Beach Picnic	NP04	\$399,000		\$399,000	\$4,409,326	\$399,000	\$399,000	\$399,000	CL 03/25/2003
14	1-14	Dolomite Campground Toilets	FS05	\$280,000		\$280,000	\$4,541,689	\$280,000	\$132,363	\$132,363	CL 11/27/2002
Totals	for Round	1 Capital Improvements		\$5,040,000	\$0		\$4,541,689	\$4,812,000	\$2,628,184	\$2,658,494	
Overall Priority	Priority by Round	Name	Project #	Approved Amt	10% Contingency	Amt Available Each Project	Total Budget Allocated	Task Orders Issued	Actual \$ Reimbursement Approved	Actual Amt Disbursed	Important Dates
15	1-15	Water Safety Center	NP06	\$400,000	\$40,000	\$440,000	\$4,941,689	\$400,000			TO 11/20/2001
16	2-1	Kyle Canyon Visitor Center Lead	FS07	\$350,000	\$35,000	\$385,000	\$5,065,569	\$380,000	\$123,880	\$123,880	CL 03/16/2004
17	2-2	Red Rock Visitor Center Exhibit - Phase 2	BL03	\$500,000	\$50,000	\$550,000	\$5,615,569	\$550,000		\$113,064	TO 06/27/2002
18	2-3	Universal Accessibility	NP07	\$240,000	\$24,000	\$264,000	\$5,879,569	\$264,000			TO 03/14/2002
19	2-4	Restore Longstreet Cabin	FW02	\$90,000	\$9,000	\$99,000	\$5,978,569	\$99,000			TO 04/25/2003
20	2-5	Red Spring Restoration	BL04	\$150,000	\$15,000	\$165,000	\$6,143,569	\$165,000			TO 02/18/2003
21	2-6	Replace obsolete phone line	FW03	\$100,000	\$10,000	\$110,000	\$6,189,219	\$45,650			TO 07/17/2003
22	2-7	Rehabilitate public restrooms	NP08	\$58,000	\$5,800	\$63,800	\$6,253,019	\$63,800			TO 03/14/2002
23	2-8	Extension of the Historical	NP09	\$495,000	\$49,500	\$544,500	\$6,797,519	\$544,500			TO 03/14/2002
24	2-9	Red Rock Wild Horse and Burro	BL05	\$150,000	\$15,000	\$165,000	\$6,962,519	\$165,000			TO 02/18/2003
24	2-9	Red Rock Wild Horse & Burro - Wells	BL05	\$40,000	\$4,000	\$44,000	\$7,006,519	\$44,000			TO 04/21/2003
25	2-10	Volunteer Housing	FW04	\$306,000	\$30,600	\$336,600	\$7,343,119	\$336,600			TO 04/25/2003
26	2-11	Construct Hemenway Group	NP10	\$365,000	\$36,500	On Hold	\$7,343,119				HO 04/08/2004
27	2-12	Enhance Shoreline Access/Protect	NP11	\$250,000	\$25,000	\$275,000	\$7,618,119	\$275,000			TO 03/14/2002
28	2-13	Equipment shelters	FW05	\$400,000	\$40,000	\$440,000	\$8,058,119	\$440,000			TO 04/25/2003
29	2-14	Construct Gold Butte Field Station	BL06	\$300,000		Terminated	\$8,058,119				TR 11/27/2002
30	2-15	Prepare sites for installation of Exhibits	NP12	\$198,000	\$19,800	\$217,800	\$8,275,919	\$217,800			TO 03/14/2002
31	2-16	Replace boundary and interpretive	FW06	\$226,000	\$22,600	\$248,600	\$8,524,519	\$248,600			TO 07/17/2003
32	2-17	Cactus Springs Restoration	BL07	\$7,000	\$700	\$7,700	\$8,532,219	\$7,700	\$7,700	\$7,700	CL 09/06/2003

Friday, June 04, 2004 Page 5 of 15

Funding Status of Land Acquisitions, Projects and Multi-Species Habitat Conservation Plan (MSHCP) as of Apr 30, 2004

1.00   1.00	Overall Priority	Priority by Round	Name	Project #	Approved Amt	10% Contingency	Amt Available Each Project	Total Budget Allocated	Task Orders Issued	Actual \$ Reimbursement Approved	Actual Amt Disbursed	Important Dates
Second Process   Seco	33	2-18	Replace boat ramp at Echo Bay	NP13	\$317,000	\$31,700	\$348,700	\$8,880,898	\$348,700	\$348,679	\$348,679	CL 09/30/2002
Process	34	2-19	Improve trail head to Wetlands	NP14	\$289,000	\$28,900	\$317,900	\$9,198,798	\$317,900			TO 01/06/2004
Track   Process   Proces	35	2-20	Fence bear poppy restoration areas	BL08	\$100,000	\$10,000	\$110,000	\$9,308,798	\$110,000			TO 12/12/2003
SAR   SAR   Red Rock Fire Station (SAR)   BLIOP   S804,000   S804,000   S804,000   S04,000   S08,000   S	36	2-21	Rehabilitate Mormon Wells Picnic	FW07	\$320,000	\$32,000	\$352,000	\$9,660,798	\$352,000			TO 09/12/2003
Product   Prod	55	2-40	Protection of Museum	NP33	\$336,950		Terminated	\$9,660,798				TR 05/20/2002
Name	SAR	2-41	Red Rock Fire Station (SAR)	BL09	\$804,000		\$804,000	\$9,660,798	\$804,000	\$804,000		CL 11/20/2002
Name	Totals f	for Round	12 Capital Improvements		\$5,987,950	\$535,100		\$9,660,798	\$6,179,250	\$1,284,260	\$593,324	
Section   Sect				Project #	Approved Amt					Reimbursement		Important Dates
Section   Sect	57	3-1	Oliver Ranch Feasibility Study - Phase 2	BL18	\$100,000	\$10,000	\$110,000	\$9,770,798	\$110,000			TO 12/12/2003
Section   Sect	58	3-2	Replace Boat Ramps - Phase 3	NP35	\$2,986,200	\$298,620	\$3,284,820	\$13,055,618	\$3,284,820			TO 02/06/2003
61         3-5         Campground/Fire Stn Development-Red Rock         BL11         \$1,349,000         \$1,349,400         \$15,882,618         \$187,000         TO           62         3-6         Logandale Trail System         BL12         \$88,000         \$8,800         \$96,800         \$15,979,418         \$96,800         TO           63         3-7         Boulder Beach Wir Safety Cr - Phase 2         NP37         \$405,000         \$445,500         \$16,424,918         \$495,500         \$16,424,918         \$445,500         TO           64         3-8         Kyle Interim Visitor Cr Interpretive Displays         FS08         \$100,000         \$110,000         \$16,424,918         \$185,500         TO           64         3-8         Kyle Interim Visitor Cr Interpretive Displays         FS08         \$100,000         \$10,000         \$110,000         \$16,234,918         \$110,000         \$10,000         \$10,000         \$16,234,918         \$110,000         \$10,000         \$16,234,918         \$110,000         \$10,000         \$16,234,918         \$110,000         \$10,000         \$16,000         \$16,034,918         \$110,000         \$10,000         \$16,034,918         \$110,000         \$16,034,918         \$110,000         \$16,000         \$16,000         \$17,073,478         \$20,000         \$10,000 <td< td=""><td>59</td><td>3-3</td><td>Sunrise Management Area Trail System</td><td>BL10</td><td>\$260,000</td><td>\$26,000</td><td>\$286,000</td><td>\$13,341,618</td><td>\$286,000</td><td></td><td></td><td>TO 12/09/2003</td></td<>	59	3-3	Sunrise Management Area Trail System	BL10	\$260,000	\$26,000	\$286,000	\$13,341,618	\$286,000			TO 12/09/2003
62         3-6         Logandale Trail System         BL12         \$88,000         \$8,800         \$96,800         \$15,979,418         \$96,800         TO           SAR         3-6         Logandale Trail System (SAR)         BL12         \$89,980         \$89,980         \$15,979,418         \$89,980         TO           63         3-7         Boulder Beach Wr Safety Crr - Phase 2         NP37         \$405,000         \$40,500         \$16,424,918         \$445,500         TO           6A         3-7         Boulder Beach Wr Safety (SAR)         NP37         \$185,500         \$110,000         \$16,424,918         \$185,500         TO           64         3-8         Kyle Interim Visitor Ctr Interpretive Displays         FS08         \$100,000         \$110,000         \$16,424,918         \$185,500         TO           65         3-9         Replace Floating Restrooms         NP38         \$489,600         \$48,960         \$538,560         \$170,734,78         \$538,560         TO           66         3-10         Lake Mead Hatchery Vsr Ctr Renovation         NP39         \$550,000         \$605,000         \$17,678,478         \$506,500         TO           67         3-11         Protection of Natural and Cultural Res*         NP17         \$20,000         \$520,000	60	3-4	Mitigate Emergency Water Levels	NP36	\$956,000	\$95,600	\$1,051,600	\$14,393,218	\$1,051,600			TO 02/07/2003
SAR         3-6         Logandale Trail System (SAR)         BL12         \$89,980         \$15,979,418         \$89,980         \$15,979,418         \$89,980         \$15,600         \$15,6	61	3-5	Campground/Fire Stn Development-Red Rock	k BL11	\$1,354,000	\$135,400	\$1,489,400	\$15,882,618	\$187,000			TO 08/01/2003
63         3-7         Boulder Beach Wrr Safety Ctr - Phase 2         NP37         \$405,000         \$40,500         \$445,500         \$16,424,918         \$445,500         TO           SAR         3-7         Boulder Beach Wrr Safety (SAR)         NP37         \$185,500         \$10,000         \$110,000         \$16,244,918         \$185,500         TO           64         3-8         Kyle Interim Visitor Ctr Interpretive Displays         FS08         \$100,000         \$110,000         \$10,634,918         \$110,000         \$110,000         \$10,634,918         \$110,000         \$10,634,918         \$110,000         \$10,634,918         \$110,000         \$10,634,918         \$110,000         \$10,634,918         \$110,000         \$10,634,918         \$110,000         \$10,634,918         \$110,000         \$10,634,918         \$110,000         \$10,634,918         \$110,000         \$10,634,918         \$110,000         \$10,634,918         \$110,000         \$10,634,918         \$110,000         \$10,600         \$10,600         \$10,600         \$10,600         \$10,600         \$10,600         \$10,600         \$10,600         \$10,600         \$10,600         \$10,600         \$10,600         \$10,703,478         \$20,000         \$10,000         \$10,000         \$10,000         \$10,000         \$10,000         \$10,000         \$10,000         \$	62	3-6	Logandale Trail System	BL12	\$88,000	\$8,800	\$96,800	\$15,979,418	\$96,800			TO 07/01/2003
SAR         3-7         Boulder Beach Wtr Safety (SAR)         NP37         \$185,500         \$185,500         \$16,424,918         \$185,500         \$16           64         3-8         Kyle Interim Visitor Ctr Interpretive Displays         FS08         \$100,000         \$10,000         \$110,000         \$16,534,918         \$110,000         \$10,000         \$17,073,478         \$538,560         \$17,000         \$10,000         \$17,073,478         \$538,560         \$17,000         \$11,000         \$17,073,478         \$538,560         \$17,000         \$10,000         \$17,000,478         \$538,560         \$17,000         \$17,000,478         \$50,000         \$17,000,478         \$50,000         \$17,000,478         \$50,000         \$17,000,478         \$50,000         \$17,000,478         \$50,000         \$17,000,478         \$50,000         \$17,000,478         \$50,000         \$17,000,478         \$10,000         \$17,000,478         \$10,000         \$17,000,478         \$10,000         \$17,000,478         \$10,000         \$10,000         \$10,000         \$10,000         \$10,000         \$10,500         \$19,153,028         \$115,000         \$10,000         \$10,000         \$10,500         \$19,500,828         \$415,800         \$10,500         \$10,500         \$10,500         \$10,500         \$10,500         \$10,500         \$10,500         \$10,50	SAR	3-6	Logandale Trail System (SAR)	BL12	\$89,980		\$89,980	\$15,979,418	\$89,980			TO 11/28/2003
64         3-8         Kyle Interim Visitor Ctr Interpretive Displays         FS08         \$10,000	63	3-7	Boulder Beach Wtr Safety Ctr - Phase 2	NP37	\$405,000	\$40,500	\$445,500	\$16,424,918	\$445,500			TO 05/15/2003
65         3-9         Replace Floating Restrooms         NP38         \$489,600         \$48,960         \$538,560         \$17,073,478         \$538,560         TC           66         3-10         Lake Mead Hatchery Vstr Ctr Renovation         NP39         \$550,000         \$555,000         \$605,000         \$17,678,478         \$605,000         TC           67         3-11         Protection of Natural and Cultural Res*         NP17         \$200,000         \$220,000         \$17,898,478         \$220,000         TC           68         3-12         Segment 22 - River Mtns Loop Trail         NP40         \$490,500         \$49,050         \$539,550         \$18,438,028         \$539,550         TC           69         3-13         Rec Improvements at Nellis Dunes         BL13         \$650,000         \$65,000         \$715,000         \$19,153,028         \$715,000         TC           70         3-14         Kyle Canyon Admin/Visitor Complex - I         FS09         \$378,000         \$378,800         \$165,000         \$19,568,828         \$415,800         \$715,000         \$715,000         \$19,530,828         \$415,800         \$715,500         \$715,000         \$717,000         \$715,000         \$71,500         \$71,500         \$71,500         \$71,500         \$71,500         \$71,500         \$	SAR	3-7	Boulder Beach Wtr Safety (SAR)	NP37	\$185,500		\$185,500	\$16,424,918	\$185,500			TO 03/25/2004
Color	64	3-8	Kyle Interim Visitor Ctr Interpretive Displays	FS08	\$100,000	\$10,000	\$110,000	\$16,534,918	\$110,000			TO 12/17/2003
67         3-11         Protection of Natural and Cultural Res*         NP17         \$200,000         \$220,000         \$17,898,478         \$220,000         TC           68         3-12         Segment 22 - River Mtns Loop Trail         NP40         \$490,500         \$49,050         \$539,550         \$18,438,028         \$539,550         TC           69         3-13         Rec Improvements at Nellis Dunes         BL13         \$650,000         \$65,000         \$715,000         \$19,153,028         \$715,000         TC           70         3-14         Kyle Canyon Admin/Visitor Complex - I         FS09         \$378,000         \$37,800         \$415,800         \$19,753,828         \$415,800         TC           71         3-15         Tecopa Charcoal Kiln Restoration         FS10         \$150,000         \$15,000         \$19,733,828         \$165,000         TC           72         3-16         Devils Throat Viewing Platform         BL14         \$100,000         \$10,000         Terminated         \$19,733,828         \$165,000         TC           73         3-17         Fletcher View & Kyle RV Camp-Phase II         FS11         \$597,000         \$59,700         \$656,700         \$20,390,528         \$656,700         TC           74         3-18         Spring Mtn NR Area	65	3-9	Replace Floating Restrooms	NP38	\$489,600	\$48,960	\$538,560	\$17,073,478	\$538,560			TO 04/27/2004
68         3-12         Segment 22 - River Mtns Loop Trail         NP40         \$490,500         \$49,050         \$539,550         \$18,438,028         \$539,550         TC           69         3-13         Rec Improvements at Nellis Dunes         BL13         \$650,000         \$65,000         \$715,000         \$19,153,028         \$715,000         TC           70         3-14         Kyle Canyon Admin/Visitor Complex - I         FS09         \$378,000         \$37,800         \$415,800         \$19,568,828         \$415,800         TC           71         3-15         Tecopa Charcoal Kiln Restoration         FS10         \$150,000         \$15,000         \$165,000         \$19,733,828         \$165,000         TC           72         3-16         Devils Throat Viewing Platform         BL14         \$100,000         \$150,000         \$165,000         \$19,733,828         \$165,000         TC           73         3-17         Fletcher View & Kyle RV Camp-Phase II         FS11         \$597,000         \$59,700         \$656,700         \$20,390,528         \$656,700         TC           74         3-18         Spring Mtn NR Area Sign/Low Pwr Radio         FS12         \$440,000         \$44,000         \$484,000         \$23,487,4528         \$484,000         TC           75	66	3-10	Lake Mead Hatchery Vstr Ctr Renovation	NP39	\$550,000	\$55,000	\$605,000	\$17,678,478	\$605,000			TO 02/03/2004
69         3-13         Rec Improvements at Nellis Dunes         BL13         \$650,000         \$65,000         \$715,000         \$19,153,028         \$715,000         TC           70         3-14         Kyle Canyon Admin/Visitor Complex - I         FS09         \$378,000         \$37,800         \$415,800         \$19,568,828         \$415,800         TC           71         3-15         Tecopa Charcoal Kiln Restoration         FS10         \$150,000         \$15,000         \$165,000         \$19,733,828         \$165,000         TC           72         3-16         Devils Throat Viewing Platform         BL14         \$100,000         \$59,700         \$656,700         \$20,390,528         \$656,700         TC           74         3-18         Spring Mtn NR Area Sign/Low Pwr Radio         FS12         \$440,000         \$44,000         \$440,000         \$20,390,528         \$484,000         \$484,000         \$20,874,528         \$484,000         \$75,000         \$75,000         \$825,000         \$21,699,528         \$825,000         \$20,469,528         \$825,000         \$20,469,528         \$825,000         \$20,469,528         \$825,000         \$22,699,528         \$825,000         \$22,699,528         \$825,000         \$22,699,528         \$825,000         \$22,699,528         \$825,000         \$22,699,528         \$82	67	3-11	Protection of Natural and Cultural Res*	NP17	\$200,000	\$20,000	\$220,000	\$17,898,478	\$220,000			TO 02/03/2004
70         3-14         Kyle Canyon Admin/Visitor Complex - I         FS09         \$378,000         \$37,800         \$415,800         \$19,568,828         \$415,800         TC           71         3-15         Tecopa Charcoal Kiln Restoration         FS10         \$150,000         \$15,000         \$165,000         \$19,733,828         \$165,000         TC           72         3-16         Devils Throat Viewing Platform         BL14         \$100,000         \$10,000         Terminated         \$19,733,828         \$165,000         TC           73         3-17         Fletcher View & Kyle RV Camp-Phase II         FS11         \$597,000         \$559,700         \$656,700         \$20,390,528         \$656,700         TC           74         3-18         Spring Mtn NR Area Sign/Low Pwr Radio         FS12         \$440,000         \$44,000         \$484,000         \$20,874,528         \$484,000         TC           75         3-19         Cottonwood Valley Trails Network Mod         BL15         \$750,000         \$75,000         \$825,000         \$21,699,528         \$8252,500         TC           76         3-20         Desert View/Cold War Memorial         FS13         \$475,000         \$15,000         \$22,220,208         \$522,500         TC           78         3-21	68	3-12	Segment 22 - River Mtns Loop Trail	NP40	\$490,500	\$49,050	\$539,550	\$18,438,028	\$539,550			TO 05/15/2003
71         3-15         Tecopa Charcoal Kiln Restoration         FS10         \$15,000         \$15,000         \$16,000         \$19,733,828         \$165,000         TC           72         3-16         Devils Throat Viewing Platform         BL14         \$100,000         \$10,000         Terminated         \$19,733,828         \$165,000         TC           73         3-17         Fletcher View & Kyle RV Camp-Phase II         FS11         \$597,000         \$59,700         \$656,700         \$20,390,528         \$656,700         TC           74         3-18         Spring Mtn NR Area Sign/Low Pwr Radio         FS12         \$440,000         \$44,000         \$484,000         \$20,874,528         \$444,000         TC           75         3-19         Cottonwood Valley Trails Network Mod         BL15         \$750,000         \$75,000         \$825,000         \$21,699,528         \$825,000         TC           76         3-20         Desert View/Cold War Memorial         FS13         \$475,000         \$47,500         \$522,500         \$22,222,028         \$522,500         TC           77         3-21         Ntl Scenic Byways Kiosk/Interpretive Panels         BL16         \$150,000         \$15,000         \$22,678,528         \$291,500         \$22,978,000         \$22,978,000         \$22,978,000 <td>69</td> <td>3-13</td> <td>Rec Improvements at Nellis Dunes</td> <td>BL13</td> <td>\$650,000</td> <td>\$65,000</td> <td>\$715,000</td> <td>\$19,153,028</td> <td>\$715,000</td> <td></td> <td></td> <td>TO 04/01/2004</td>	69	3-13	Rec Improvements at Nellis Dunes	BL13	\$650,000	\$65,000	\$715,000	\$19,153,028	\$715,000			TO 04/01/2004
72         3-16         Devils Throat Viewing Platform         BL14         \$100,000         \$10,000         Terminated         \$19,733,828         TF           73         3-17         Fletcher View & Kyle RV Camp-Phase II         FS11         \$597,000         \$59,700         \$656,700         \$20,390,528         \$656,700         TC           74         3-18         Spring Mtn NR Area Sign/Low Pwr Radio         FS12         \$440,000         \$44,000         \$20,874,528         \$484,000         TC           75         3-19         Cottonwood Valley Trails Network Mod         BL15         \$750,000         \$75,000         \$825,000         \$21,699,528         \$825,000         TC           76         3-20         Desert View/Cold War Memorial         FS13         \$475,000         \$47,500         \$522,500         \$22,222,028         \$522,500         TC           77         3-21         Ntl Scenic Byways Kiosk/Interpretive Panels         BL16         \$150,000         \$165,000         \$22,387,028         \$165,000         TC           78         3-22         Historic Railroad Trail         NP41         \$265,000         \$26,500         \$291,500         \$22,678,528         \$291,500         FA           80         3-24         Upper Kyle Canyon Day Use Complex <td< td=""><td>70</td><td>3-14</td><td>Kyle Canyon Admin/Visitor Complex - I</td><td>FS09</td><td>\$378,000</td><td>\$37,800</td><td>\$415,800</td><td>\$19,568,828</td><td>\$415,800</td><td></td><td></td><td>TO 06/03/2003</td></td<>	70	3-14	Kyle Canyon Admin/Visitor Complex - I	FS09	\$378,000	\$37,800	\$415,800	\$19,568,828	\$415,800			TO 06/03/2003
73         3-17         Fletcher View & Kyle RV Camp-Phase II         FS11         \$597,000         \$59,700         \$656,700         \$20,390,528         \$656,700         TC           74         3-18         Spring Mtn NR Area Sign/Low Pwr Radio         FS12         \$440,000         \$44,000         \$20,874,528         \$484,000         TC           75         3-19         Cottonwood Valley Trails Network Mod         BL15         \$750,000         \$75,000         \$825,000         \$21,699,528         \$825,000         TC           76         3-20         Desert View/Cold War Memorial         FS13         \$475,000         \$47,500         \$522,500         \$22,222,028         \$522,500         TC           77         3-21         Ntl Scenic Byways Kiosk/Interpretive Panels         BL16         \$150,000         \$15,000         \$165,000         \$22,2387,028         \$165,000         TC           78         3-22         Historic Railroad Trail         NP41         \$265,000         \$26,500         \$291,500         \$22,678,528         \$291,500         FA           79         3-23         Red Rock Horse/Burro Fencing Phase 2         BL17         \$699,800         \$69,980         \$769,780         \$23,448,308         \$769,780         \$23,448,308         \$769,780         \$23,448,308	71	3-15	Tecopa Charcoal Kiln Restoration	FS10	\$150,000	\$15,000	\$165,000	\$19,733,828	\$165,000			TO 06/03/2003
74         3-18         Spring Mtn NR Area Sign/Low Pwr Radio         FS12         \$440,000         \$44,000         \$20,874,528         \$484,000         TC           75         3-19         Cottonwood Valley Trails Network Mod         BL15         \$750,000         \$75,000         \$825,000         \$21,699,528         \$825,000         TC           76         3-20         Desert View/Cold War Memorial         FS13         \$475,000         \$47,500         \$522,500         \$22,222,028         \$522,500         TC           77         3-21         Ntl Scenic Byways Kiosk/Interpretive Panels         BL16         \$150,000         \$15,000         \$165,000         \$22,387,028         \$165,000         TC           78         3-22         Historic Railroad Trail         NP41         \$265,000         \$26,500         \$291,500         \$22,678,528         \$291,500         FA           79         3-23         Red Rock Horse/Burro Fencing Phase 2         BL17         \$669,800         \$69,980         \$769,780         \$23,448,308         \$769,780         \$769,780         \$23,448,308         \$769,780         \$769,780         \$23,448,308         \$769,780         \$769,780         \$769,780         \$769,780         \$769,780         \$769,780         \$769,780         \$769,780         \$769,780	72	3-16	Devils Throat Viewing Platform	BL14	\$100,000	\$10,000	Terminated	\$19,733,828				TR 04/08/2003
75         3-19         Cottonwood Valley Trails Network Mod         BL15         \$750,000         \$75,000         \$825,000         \$21,699,528         \$825,000         TO           76         3-20         Desert View/Cold War Memorial         FS13         \$475,000         \$47,500         \$522,500         \$22,222,028         \$522,500         TO           77         3-21         Ntl Scenic Byways Kiosk/Interpretive Panels         BL16         \$150,000         \$15,000         \$22,387,028         \$165,000         TO           78         3-22         Historic Railroad Trail         NP41         \$265,000         \$26,500         \$291,500         \$22,678,528         \$291,500         FA           79         3-23         Red Rock Horse/Burro Fencing Phase 2         BL17         \$699,800         \$69,980         \$769,780         \$23,448,308         \$769,780         TO           80         3-24         Upper Kyle Canyon Day Use Complex         FS14         \$465,000         \$46,500         \$511,500         \$23,959,808         \$511,500           81         3-25         Kyle Guard Station Barracks         FS15         \$289,000         \$28,900         \$317,900         \$24,277,708         \$317,900         TO           82         3-26         Renovate Pyramid Island Cause	73	3-17	Fletcher View & Kyle RV Camp-Phase II	FS11	\$597,000	\$59,700	\$656,700	\$20,390,528	\$656,700			TO 06/03/2003
76         3-20         Desert View/Cold War Memorial         FS13         \$475,000         \$47,500         \$522,500         \$22,222,028         \$522,500         TC           77         3-21         Ntl Scenic Byways Kiosk/Interpretive Panels         BL16         \$150,000         \$15,000         \$165,000         \$22,387,028         \$165,000         TC           78         3-22         Historic Railroad Trail         NP41         \$265,000         \$26,500         \$291,500         \$22,678,528         \$291,500         FA           79         3-23         Red Rock Horse/Burro Fencing Phase 2         BL17         \$699,800         \$69,980         \$769,780         \$23,448,308         \$769,780         TC           80         3-24         Upper Kyle Canyon Day Use Complex         FS14         \$465,000         \$46,500         \$511,500         \$23,959,808         \$511,500         TC           81         3-25         Kyle Guard Station Barracks         FS15         \$289,000         \$28,900         \$317,900         \$24,277,708         \$317,900         TC           82         3-26         Renovate Pyramid Island Causeway         NP42         \$2,640,014         \$264,001         \$2,904,015         \$27,181,723         \$2,904,015         TC           83         3-	74	3-18	Spring Mtn NR Area Sign/Low Pwr Radio	FS12	\$440,000	\$44,000	\$484,000	\$20,874,528	\$484,000			TO 12/17/2003
77         3-21         Ntl Scenic Byways Kiosk/Interpretive Panels         BL16         \$150,000         \$15,000         \$22,387,028         \$165,000         TO           78         3-22         Historic Railroad Trail         NP41         \$265,000         \$26,500         \$291,500         \$22,678,528         \$291,500         FA           79         3-23         Red Rock Horse/Burro Fencing Phase 2         BL17         \$699,800         \$69,980         \$769,780         \$23,448,308         \$769,780         \$769,	75	3-19	Cottonwood Valley Trails Network Mod	BL15	\$750,000	\$75,000	\$825,000	\$21,699,528	\$825,000			TO 06/02/2003
78       3-22       Historic Railroad Trail       NP41       \$265,000       \$26,500       \$291,500       \$22,678,528       \$291,500       FA         79       3-23       Red Rock Horse/Burro Fencing Phase 2       BL17       \$699,800       \$69,980       \$769,780       \$23,448,308       \$769,780       TC         80       3-24       Upper Kyle Canyon Day Use Complex       FS14       \$465,000       \$46,500       \$511,500       \$23,959,808       \$511,500       TC         81       3-25       Kyle Guard Station Barracks       FS15       \$289,000       \$28,900       \$317,900       \$24,277,708       \$317,900       TC         82       3-26       Renovate Pyramid Island Causeway       NP42       \$2,640,014       \$264,001       \$2,904,015       \$27,181,723       \$2,904,015       TC         83       3-27       Replace deteriorated floating restrooms*       NP15       \$385,000       \$385,000       \$423,500       \$27,605,223       \$423,500       FA         84       3-28       Rehabilitate picnic shelters*       NP16       \$378,000       \$37,800       \$415,800       \$28,021,023       \$415,800       TC	76	3-20	Desert View/Cold War Memorial	FS13	\$475,000	\$47,500	\$522,500	\$22,222,028	\$522,500			TO 06/03/2003
79       3-23       Red Rock Horse/Burro Fencing Phase 2       BL17       \$699,800       \$69,980       \$769,780       \$23,448,308       \$769,780       TC         80       3-24       Upper Kyle Canyon Day Use Complex       FS14       \$465,000       \$46,500       \$511,500       \$23,959,808       \$511,500       TC         81       3-25       Kyle Guard Station Barracks       FS15       \$289,000       \$28,900       \$317,900       \$24,277,708       \$317,900       TC         82       3-26       Renovate Pyramid Island Causeway       NP42       \$2,640,014       \$264,001       \$2,904,015       \$27,181,723       \$2,904,015       TC         83       3-27       Replace deteriorated floating restrooms*       NP15       \$385,000       \$38,500       \$423,500       \$27,605,223       \$423,500       FA         84       3-28       Rehabilitate picnic shelters*       NP16       \$378,000       \$37,800       \$415,800       \$28,021,023       \$415,800       TC	77	3-21			\$150,000				· · · · · · · · · · · · · · · · · · ·			TO 04/01/2004
80       3-24       Upper Kyle Canyon Day Use Complex       FS14       \$465,000       \$46,500       \$511,500       \$23,959,808       \$511,500       TC         81       3-25       Kyle Guard Station Barracks       FS15       \$289,000       \$28,900       \$317,900       \$24,277,708       \$317,900       TC         82       3-26       Renovate Pyramid Island Causeway       NP42       \$2,640,014       \$264,001       \$2,904,015       \$27,181,723       \$2,904,015       TC         83       3-27       Replace deteriorated floating restrooms*       NP15       \$385,000       \$38,500       \$423,500       \$27,605,223       \$423,500       FA         84       3-28       Rehabilitate picnic shelters*       NP16       \$378,000       \$37,800       \$415,800       \$28,021,023       \$415,800       TC	78	3-22	Historic Railroad Trail	NP41			\$291,500	\$22,678,528	\$291,500			FA 01/21/2003
81       3-25       Kyle Guard Station Barracks       FS15       \$289,000       \$28,900       \$317,900       \$24,277,708       \$317,900       TC         82       3-26       Renovate Pyramid Island Causeway       NP42       \$2,640,014       \$264,001       \$2,904,015       \$27,181,723       \$2,904,015       TC         83       3-27       Replace deteriorated floating restrooms*       NP15       \$385,000       \$38,500       \$423,500       \$27,605,223       \$423,500       FA         84       3-28       Rehabilitate picnic shelters*       NP16       \$378,000       \$37,800       \$415,800       \$28,021,023       \$415,800       TC	79	3-23	Red Rock Horse/Burro Fencing Phase 2		\$699,800		\$769,780	\$23,448,308	\$769,780			TO 02/03/2004
82       3-26       Renovate Pyramid Island Causeway       NP42       \$2,640,014       \$264,001       \$2,904,015       \$27,181,723       \$2,904,015       TO         83       3-27       Replace deteriorated floating restrooms*       NP15       \$385,000       \$385,000       \$423,500       \$27,605,223       \$423,500       FA         84       3-28       Rehabilitate picnic shelters*       NP16       \$378,000       \$37,800       \$415,800       \$28,021,023       \$415,800       TO	80	3-24	Upper Kyle Canyon Day Use Complex	FS14	\$465,000	\$46,500	\$511,500	\$23,959,808	\$511,500			TO 06/03/2003
83       3-27       Replace deteriorated floating restrooms*       NP15       \$385,000       \$38,500       \$423,500       \$27,605,223       \$423,500       FA         84       3-28       Rehabilitate picnic shelters*       NP16       \$378,000       \$37,800       \$415,800       \$28,021,023       \$415,800       TO	81	3-25		FS15	\$289,000	\$28,900	\$317,900	\$24,277,708				TO 01/12/2004
84 3-28 Rehabilitate picnic shelters* NP16 \$378,000 \$37,800 \$415,800 \$28,021,023 \$415,800 TC	82	3-26	· · · · · · · · · · · · · · · · · · ·					\$27,181,723				TO 04/27/2004
·	83	3-27	Replace deteriorated floating restrooms*	NP15	\$385,000	\$38,500	\$423,500	\$27,605,223	\$423,500			FA 04/30/2003
Friday, June 04, 2004 Page 6 of 15			-	NP16	\$378,000	\$37,800	\$415,800	\$28,021,023	\$415,800			TO 06/25/2003
	Frida	y, June	04, 2004							Page	6 of 15	

Funding Status of Land Acquisitions, Projects and Multi-Species Habitat Conservation Plan (MSHCP) as of Apr 30, 2004

Overall Priority	Priority by Round	y Name	Project #	Approved Amt	10% Contingency	Amt Available Each Project	Total Budget Allocated	Task Orders Issued	Actual \$ Reimbursement Approved	Actual Amt Disbursed	Important Dates
85	3-29	Hemenway Group Campground-Phase 2*	NP18	\$485,000	\$48,500	On Hold	\$28,021,023				HO 04/08/2004
86	3-30	Plan, design and produce kiosks*	NP19	\$190,000	\$19,000	\$209,000	\$28,230,023	\$209,000			TO 04/27/2004
87	3-31	Replace back-country vault toilets*	NP20	\$405,000	\$40,500	\$445,500	\$28,675,523	\$445,500			TO 02/03/2004
88	3-32	Pave Boulder Beach shoreline-Phase 1*	NP21	\$487,000	\$48,700	\$535,700	\$29,211,223	\$535,700			TO 04/27/2004
89	3-33	Parking lot for echo bay-Phase 1*	NP22	\$487,000	\$48,700	\$535,700	\$29,746,923	\$535,700			TO 04/27/2004
90	3-34	Replace asphalt roads and campsite pads.*	NP23	\$630,000	\$63,000	\$693,000	\$30,439,923	\$693,000			TO 04/27/2004
91	3-35	Rehabilitate picnic facilities*	NP24	\$398,000	\$39,800	\$437,800	\$30,877,723	\$437,800			TO 04/27/2004
92	3-36	Replace tables and grills in picnic area*	NP25	\$482,000	\$48,200	\$530,200	\$31,407,923	\$530,200			TO 09/19/2003
93	3-37	Pave Boulder Beach Shoreline-Phase 2	NP26	\$461,000	\$46,100	\$507,100	\$31,915,023	\$507,100			TO 04/27/2004
94	3-38	Hemenway Group Campground - Phase 3*	NP27	\$455,000	\$45,500	On Hold	\$31,915,023				HO 04/08/2004
95	3-39	Parking lot for echo bay-Phase 2*	NP28	\$425,000	\$42,500	\$467,500	\$32,382,523	\$467,500			TO 04/27/2004
96	3-40	Replace inner section of Gov't Dock*	NP29	\$461,000	\$46,100	\$507,100	\$32,889,623	\$507,100			TO 02/04/2004
97	3-41	Provide solar lighting at launch*	NP30	\$60,000	\$6,000	\$66,000	\$32,955,623	\$66,000			TO 02/04/2004
98	3-42	Gvt Boating Repair/Aids to Nav Complex	NP31	\$825,000	\$82,500	\$907,500	\$33,863,123	\$907,500			TO 02/03/2004
99	3-43	Parking lot for Echo Bay-Phase 3*	NP32	\$480,000	\$48,000	\$528,000	\$34,391,123				FA 11/05/2003
100	3-44	Parking lot for Echo Bay-Phase4*	NP34	\$483,000	\$48,300	\$531,300	\$34,922,423				FA 11/05/2003
Totals f	or Round	d 3 Capital Improvements		\$24,005,114	\$2,400,511		\$34,922,423	\$23,175,405			
Overall Priority	Priority by Round		Project #	Approved Amt	10% Contingency	Amt Available Each Project	Total Budget Allocated	Task Orders Issued	Actual \$ Reimbursement Approved	Actual Amt Disbursed	Important Dates
101	4-1	Oliver Ranch Science School Complex and Wi	i BL19	\$22,405,998	\$2,240,600	\$24,646,598	\$59,569,021	\$2,487,500			TO 02/03/2004
101 102	4-1 4-2	Oliver Ranch Science School Complex and Wi Kyle Canyon Admin & Visitor Ctr Complex -	i BL19 FS16	\$22,405,998 \$7,026,000	\$2,240,600 \$702,600	\$24,646,598 \$7,728,600	\$59,569,021 \$67,297,621	\$2,487,500			TO 02/03/2004 FA 11/05/2003
		•			. , ,	, , ,		\$2,487,500 \$385,000			
102	4-2	Kyle Canyon Admin & Visitor Ctr Complex -	FS16 FW08	\$7,026,000	\$702,600	\$7,728,600	\$67,297,621				FA 11/05/2003
102 103	4-2 4-3	Kyle Canyon Admin & Visitor Ctr Complex - Moapa Dace Viewing Chamber	FS16 FW08	\$7,026,000 \$350,000	\$702,600 \$35,000	\$7,728,600 \$385,000	\$67,297,621 \$67,682,621				FA 11/05/2003 TO 04/27/2004
102 103 104	4-2 4-3 4-4	Kyle Canyon Admin & Visitor Ctr Complex - Moapa Dace Viewing Chamber Red Springs Restoration & Interpretation - Pha	FS16 FW08 a BL20	\$7,026,000 \$350,000 \$1,500,000	\$702,600 \$35,000 \$150,000	\$7,728,600 \$385,000 \$1,650,000	\$67,297,621 \$67,682,621 \$69,332,621	\$385,000			FA 11/05/2002 TO 04/27/2004 FA 11/05/2002
102 103 104 105	4-2 4-3 4-4 4-5	Kyle Canyon Admin & Visitor Ctr Complex - Moapa Dace Viewing Chamber Red Springs Restoration & Interpretation - Pha Reconstruct Failing Launch Ramps - Phase 2	FS16 FW08 a BL20 NP43	\$7,026,000 \$350,000 \$1,500,000 \$2,040,000	\$702,600 \$35,000 \$150,000 \$204,000	\$7,728,600 \$385,000 \$1,650,000 \$2,244,000	\$67,297,621 \$67,682,621 \$69,332,621 \$71,576,621	\$385,000			FA 11/05/2003 TO 04/27/2004 FA 11/05/2003 TO 03/15/2004
102 103 104 105 106	4-2 4-3 4-4 4-5 4-6	Kyle Canyon Admin & Visitor Ctr Complex - Moapa Dace Viewing Chamber Red Springs Restoration & Interpretation - Pha Reconstruct Failing Launch Ramps - Phase 2 Reconstruct Failing Launch Ramps - Phase 3	FS16 FW08 BL20 NP43 NP44 BL21	\$7,026,000 \$350,000 \$1,500,000 \$2,040,000 \$2,340,000	\$702,600 \$35,000 \$150,000 \$204,000 \$234,000	\$7,728,600 \$385,000 \$1,650,000 \$2,244,000 \$2,574,000	\$67,297,621 \$67,682,621 \$69,332,621 \$71,576,621 \$74,150,621	\$385,000			FA 11/05/2002 TO 04/27/2002 FA 11/05/2002 TO 03/15/2002 FA 11/05/2002
102 103 104 105 106 107	4-2 4-3 4-4 4-5 4-6 4-7	Kyle Canyon Admin & Visitor Ctr Complex - Moapa Dace Viewing Chamber Red Springs Restoration & Interpretation - Pha Reconstruct Failing Launch Ramps - Phase 2 Reconstruct Failing Launch Ramps - Phase 3 Planning, Architecture & Eng Design for Red	FS16 FW08 BL20 NP43 NP44 BL21	\$7,026,000 \$350,000 \$1,500,000 \$2,040,000 \$2,340,000 \$2,400,000	\$702,600 \$35,000 \$150,000 \$204,000 \$234,000	\$7,728,600 \$385,000 \$1,650,000 \$2,244,000 \$2,574,000 \$2,640,000	\$67,297,621 \$67,682,621 \$69,332,621 \$71,576,621 \$74,150,621 \$76,790,621	\$385,000			FA 11/05/2002 TO 04/27/2002 FA 11/05/2002 TO 03/15/2002 FA 11/05/2002 FA 11/05/2002
102 103 104 105 106 107 108	4-2 4-3 4-4 4-5 4-6 4-7 4-8	Kyle Canyon Admin & Visitor Ctr Complex - Moapa Dace Viewing Chamber Red Springs Restoration & Interpretation - Pha Reconstruct Failing Launch Ramps - Phase 2 Reconstruct Failing Launch Ramps - Phase 3 Planning, Architecture & Eng Design for Red Construction of RRCNCA Admin & Visitor Ct	FS16 FW08 a BL20 NP43 NP44 BL21 t BL22 BL23	\$7,026,000 \$350,000 \$1,500,000 \$2,040,000 \$2,340,000 \$12,000,000	\$702,600 \$35,000 \$150,000 \$204,000 \$234,000 \$240,000 \$1,200,000	\$7,728,600 \$385,000 \$1,650,000 \$2,244,000 \$2,574,000 \$2,640,000 \$13,200,000	\$67,297,621 \$67,682,621 \$69,332,621 \$71,576,621 \$74,150,621 \$76,790,621 \$89,990,621	\$385,000			FA 11/05/2002 TO 04/27/2004 FA 11/05/2002 TO 03/15/2002 FA 11/05/2002 FA 11/17/2002
102 103 104 105 106 107 108 109	4-2 4-3 4-4 4-5 4-6 4-7 4-8 4-9	Kyle Canyon Admin & Visitor Ctr Complex - Moapa Dace Viewing Chamber Red Springs Restoration & Interpretation - Pha Reconstruct Failing Launch Ramps - Phase 2 Reconstruct Failing Launch Ramps - Phase 3 Planning, Architecture & Eng Design for Red Construction of RRCNCA Admin & Visitor Ct Infrastructure & Upgrades for RRCNCA	FS16 FW08 a BL20 NP43 NP44 BL21 t BL22 BL23 2 NP45	\$7,026,000 \$350,000 \$1,500,000 \$2,040,000 \$2,340,000 \$2,400,000 \$12,000,000 \$5,000,000	\$702,600 \$35,000 \$150,000 \$204,000 \$234,000 \$240,000 \$1,200,000 \$500,000	\$7,728,600 \$385,000 \$1,650,000 \$2,244,000 \$2,574,000 \$2,640,000 \$13,200,000 \$5,500,000	\$67,297,621 \$67,682,621 \$69,332,621 \$71,576,621 \$74,150,621 \$76,790,621 \$89,990,621 \$95,490,621	\$385,000			FA 11/05/2002 TO 04/27/2002 FA 11/05/2002 TO 03/15/2002 FA 11/05/2002 FA 11/05/2002 FA 11/17/2002 FA 11/17/2002
102 103 104 105 106 107 108 109	4-2 4-3 4-4 4-5 4-6 4-7 4-8 4-9 4-10	Kyle Canyon Admin & Visitor Ctr Complex - Moapa Dace Viewing Chamber Red Springs Restoration & Interpretation - Pha Reconstruct Failing Launch Ramps - Phase 2 Reconstruct Failing Launch Ramps - Phase 3 Planning, Architecture & Eng Design for Red Construction of RRCNCA Admin & Visitor Ct Infrastructure & Upgrades for RRCNCA Lake Mead Fish Hatchery Visitor Ctr - Phase 2	FS16 FW08 a BL20 NP43 NP44 BL21 t BL22 BL23 2 NP45	\$7,026,000 \$350,000 \$1,500,000 \$2,040,000 \$2,340,000 \$2,400,000 \$12,000,000 \$5,000,000	\$702,600 \$35,000 \$150,000 \$204,000 \$234,000 \$240,000 \$1,200,000 \$500,000 \$55,000	\$7,728,600 \$385,000 \$1,650,000 \$2,244,000 \$2,574,000 \$2,640,000 \$13,200,000 \$5,500,000	\$67,297,621 \$67,682,621 \$69,332,621 \$71,576,621 \$74,150,621 \$76,790,621 \$89,990,621 \$95,490,621 \$96,095,621	\$385,000 \$2,244,000			FA 11/05/2002 TO 04/27/2002 FA 11/05/2002 FA 11/05/2002 FA 11/05/2002 FA 11/17/2002 FA 11/17/2002 FA 11/17/2002
102 103 104 105 106 107 108 109 110	4-2 4-3 4-4 4-5 4-6 4-7 4-8 4-9 4-10	Kyle Canyon Admin & Visitor Ctr Complex - Moapa Dace Viewing Chamber Red Springs Restoration & Interpretation - Phase Reconstruct Failing Launch Ramps - Phase 2 Reconstruct Failing Launch Ramps - Phase 3 Planning, Architecture & Eng Design for Red Construction of RRCNCA Admin & Visitor Ct Infrastructure & Upgrades for RRCNCA Lake Mead Fish Hatchery Visitor Ctr - Phase 2 Redevelop Visitor Facilities & Flash Flood Ha	FS16 FW08 a BL20 NP43 NP44 BL21 t BL22 BL23 NP45 NP46 FW09	\$7,026,000 \$350,000 \$1,500,000 \$2,040,000 \$2,340,000 \$12,000,000 \$5,000,000 \$550,000 \$9,587,000	\$702,600 \$35,000 \$150,000 \$204,000 \$234,000 \$240,000 \$1,200,000 \$500,000 \$55,000 \$958,700	\$7,728,600 \$385,000 \$1,650,000 \$2,244,000 \$2,574,000 \$2,640,000 \$13,200,000 \$5,500,000 \$605,000 \$10,545,700	\$67,297,621 \$67,682,621 \$69,332,621 \$71,576,621 \$74,150,621 \$76,790,621 \$89,990,621 \$95,490,621 \$96,095,621 \$106,641,321	\$385,000 \$2,244,000 \$10,545,700			FA 11/05/2002 TO 04/27/2002 FA 11/05/2002 FA 11/05/2002 FA 11/05/2002 FA 11/17/2002 FA 11/17/2002 FA 11/17/2002 TO 03/25/2002
102 103 104 105 106 107 108 109 110 111	4-2 4-3 4-4 4-5 4-6 4-7 4-8 4-9 4-10 4-11 4-12	Kyle Canyon Admin & Visitor Ctr Complex - Moapa Dace Viewing Chamber Red Springs Restoration & Interpretation - Pha Reconstruct Failing Launch Ramps - Phase 2 Reconstruct Failing Launch Ramps - Phase 3 Planning, Architecture & Eng Design for Red Construction of RRCNCA Admin & Visitor Ct Infrastructure & Upgrades for RRCNCA Lake Mead Fish Hatchery Visitor Ctr - Phase 2 Redevelop Visitor Facilities & Flash Flood Ha Habitat Restoration at Moapa	FS16 FW08 a BL20 NP43 NP44 BL21 t BL22 BL23 2 NP45 NP46 FW09	\$7,026,000 \$350,000 \$1,500,000 \$2,040,000 \$2,340,000 \$12,000,000 \$5,000,000 \$550,000 \$9,587,000 \$300,000	\$702,600 \$35,000 \$150,000 \$204,000 \$234,000 \$240,000 \$1,200,000 \$500,000 \$55,000 \$958,700 \$30,000	\$7,728,600 \$385,000 \$1,650,000 \$2,244,000 \$2,574,000 \$2,640,000 \$13,200,000 \$605,000 \$10,545,700 \$330,000	\$67,297,621 \$67,682,621 \$69,332,621 \$71,576,621 \$74,150,621 \$76,790,621 \$89,990,621 \$95,490,621 \$96,095,621 \$106,641,321 \$106,971,321	\$385,000 \$2,244,000 \$10,545,700			FA 11/05/2002 TO 04/27/2002 FA 11/05/2002 FA 11/05/2002 FA 11/05/2002 FA 11/17/2002 FA 11/17/2002 FA 11/17/2002 TO 03/25/2002 TO 04/27/2002
102 103 104 105 106 107 108 109 110 111 112	4-2 4-3 4-4 4-5 4-6 4-7 4-8 4-9 4-10 4-11 4-12 4-13	Kyle Canyon Admin & Visitor Ctr Complex - Moapa Dace Viewing Chamber Red Springs Restoration & Interpretation - Pha Reconstruct Failing Launch Ramps - Phase 2 Reconstruct Failing Launch Ramps - Phase 3 Planning, Architecture & Eng Design for Red Construction of RRCNCA Admin & Visitor Ct Infrastructure & Upgrades for RRCNCA Lake Mead Fish Hatchery Visitor Ctr - Phase 2 Redevelop Visitor Facilities & Flash Flood Ha Habitat Restoration at Moapa Analysis, Planning & Design for Admin & Vis	FS16 FW08 BL20 NP43 NP44 BL21 t BL22 BL23 2 NP45 NP46 FW09 5 FW10	\$7,026,000 \$350,000 \$1,500,000 \$2,040,000 \$2,340,000 \$2,400,000 \$12,000,000 \$5,000,000 \$550,000 \$9,587,000 \$300,000 \$3,000,000	\$702,600 \$35,000 \$150,000 \$204,000 \$234,000 \$1,200,000 \$500,000 \$55,000 \$958,700 \$30,000 \$300,000	\$7,728,600 \$385,000 \$1,650,000 \$2,244,000 \$2,574,000 \$2,640,000 \$13,200,000 \$5,500,000 \$605,000 \$10,545,700 \$330,000 \$3,300,000	\$67,297,621 \$67,682,621 \$69,332,621 \$71,576,621 \$74,150,621 \$76,790,621 \$89,990,621 \$95,490,621 \$96,095,621 \$106,641,321 \$110,271,321	\$385,000 \$2,244,000 \$10,545,700			FA 11/05/2002 TO 04/27/2002 FA 11/05/2002 FA 11/05/2002 FA 11/05/2002 FA 11/17/2002 FA 11/17/2002 FA 11/17/2002 TO 03/25/2002 TO 04/27/2002 FA 01/20/2002
102 103 104 105 106 107 108 109 110 111 112 113	4-2 4-3 4-4 4-5 4-6 4-7 4-8 4-9 4-10 4-11 4-12 4-13	Kyle Canyon Admin & Visitor Ctr Complex - Moapa Dace Viewing Chamber Red Springs Restoration & Interpretation - Pha Reconstruct Failing Launch Ramps - Phase 2 Reconstruct Failing Launch Ramps - Phase 3 Planning, Architecture & Eng Design for Red Construction of RRCNCA Admin & Visitor Ct Infrastructure & Upgrades for RRCNCA Lake Mead Fish Hatchery Visitor Ctr - Phase 2 Redevelop Visitor Facilities & Flash Flood Ha Habitat Restoration at Moapa Analysis, Planning & Design for Admin & Visitor Construction & Impl of the Admin & Visitor C	FS16 FW08 BL20 NP43 NP44 BL21 tt BL22 BL23 2 NP45 NP46 FW09 5 FW10 C FW11	\$7,026,000 \$350,000 \$1,500,000 \$2,040,000 \$2,340,000 \$12,000,000 \$5,000,000 \$550,000 \$9,587,000 \$300,000 \$12,000,000	\$702,600 \$35,000 \$150,000 \$204,000 \$234,000 \$1,200,000 \$500,000 \$55,000 \$958,700 \$300,000 \$1,200,000	\$7,728,600 \$385,000 \$1,650,000 \$2,244,000 \$2,574,000 \$13,200,000 \$5,500,000 \$605,000 \$10,545,700 \$330,000 \$3,300,000 \$13,200,000	\$67,297,621 \$67,682,621 \$69,332,621 \$71,576,621 \$74,150,621 \$76,790,621 \$89,990,621 \$95,490,621 \$96,095,621 \$106,641,321 \$106,971,321 \$110,271,321 \$123,471,321	\$385,000 \$2,244,000 \$10,545,700			FA 11/05/2002 TO 04/27/2002 FA 11/05/2002 FA 11/05/2002 FA 11/05/2002 FA 11/17/2002 FA 11/17/2002 FA 11/17/2002 TO 03/25/2002 TO 04/27/2002 FA 01/20/2002 FA 04/12/2002
102 103 104 105 106 107 108 109 110 111 112 113 114	4-2 4-3 4-4 4-5 4-6 4-7 4-8 4-9 4-10 4-11 4-12 4-13 4-14	Kyle Canyon Admin & Visitor Ctr Complex - Moapa Dace Viewing Chamber Red Springs Restoration & Interpretation - Pha Reconstruct Failing Launch Ramps - Phase 2 Reconstruct Failing Launch Ramps - Phase 3 Planning, Architecture & Eng Design for Red Construction of RRCNCA Admin & Visitor Ct Infrastructure & Upgrades for RRCNCA Lake Mead Fish Hatchery Visitor Ctr - Phase 2 Redevelop Visitor Facilities & Flash Flood Ha Habitat Restoration at Moapa Analysis, Planning & Design for Admin & Vis Construction & Impl of the Admin & Visitor Ct Archeological Excavation near Corn Creek Fie	FS16 FW08 BL20 NP43 NP44 BL21 tt BL22 BL23 2 NP45 NP46 FW09 5 FW10 C FW11 c FW12 D BL24	\$7,026,000 \$350,000 \$1,500,000 \$2,040,000 \$2,340,000 \$12,000,000 \$5,000,000 \$550,000 \$9,587,000 \$300,000 \$12,000,000 \$12,000,000 \$12,000,000	\$702,600 \$35,000 \$150,000 \$204,000 \$234,000 \$240,000 \$1,200,000 \$550,000 \$958,700 \$30,000 \$300,000 \$1,200,000 \$1,200,000	\$7,728,600 \$385,000 \$1,650,000 \$2,244,000 \$2,574,000 \$13,200,000 \$5,500,000 \$605,000 \$10,545,700 \$330,000 \$3,300,000 \$13,200,000 \$13,200,000	\$67,297,621 \$67,682,621 \$69,332,621 \$71,576,621 \$74,150,621 \$76,790,621 \$99,490,621 \$95,490,621 \$106,641,321 \$106,971,321 \$110,271,321 \$123,471,321 \$123,471,321	\$385,000 \$2,244,000 \$10,545,700			FA 11/05/2002 TO 04/27/2002 FA 11/05/2002 FA 11/05/2002 FA 11/05/2002 FA 11/17/2002 FA 11/17/2002 FA 11/17/2002 FA 04/27/2002 FA 04/12/2002 FA 04/12/2002 FA 04/12/2002
102 103 104 105 106 107 108 109 110 111 112 113 114 115 116	4-2 4-3 4-4 4-5 4-6 4-7 4-8 4-9 4-10 4-11 4-12 4-13 4-14 4-15	Kyle Canyon Admin & Visitor Ctr Complex - Moapa Dace Viewing Chamber Red Springs Restoration & Interpretation - Pha Reconstruct Failing Launch Ramps - Phase 2 Reconstruct Failing Launch Ramps - Phase 3 Planning, Architecture & Eng Design for Red Construction of RRCNCA Admin & Visitor Ct Infrastructure & Upgrades for RRCNCA Lake Mead Fish Hatchery Visitor Ctr - Phase 2 Redevelop Visitor Facilities & Flash Flood Ha Habitat Restoration at Moapa Analysis, Planning & Design for Admin & Vis Construction & Impl of the Admin & Visitor Ct Archeological Excavation near Corn Creek Fie Old Spanish Tr/Mormon Road Interpretive Kic	FS16 FW08 BL20 NP43 NP44 BL21 tt BL22 BL23 2 NP45 NP46 FW09 6 FW10 C FW11 c FW12 b BL24 tt FW13	\$7,026,000 \$350,000 \$1,500,000 \$2,040,000 \$2,340,000 \$12,000,000 \$5,000,000 \$550,000 \$9,587,000 \$3,000,000 \$12,000,000 \$12,000,000 \$120,000 \$228,000	\$702,600 \$35,000 \$150,000 \$204,000 \$234,000 \$240,000 \$1,200,000 \$500,000 \$55,000 \$958,700 \$300,000 \$1,200,000 \$12,000 \$22,800	\$7,728,600 \$385,000 \$1,650,000 \$2,244,000 \$2,574,000 \$13,200,000 \$5,500,000 \$605,000 \$10,545,700 \$330,000 \$3,300,000 \$13,200,000 \$132,000 \$250,800	\$67,297,621 \$67,682,621 \$69,332,621 \$71,576,621 \$74,150,621 \$76,790,621 \$95,490,621 \$96,095,621 \$106,641,321 \$106,971,321 \$110,271,321 \$123,471,321 \$123,603,321 \$123,854,121	\$385,000 \$2,244,000 \$10,545,700			FA 11/05/2002  TO 04/27/2002  FA 11/05/2002  FA 11/05/2002  FA 11/05/2002  FA 11/17/2002  FA 11/17/2002  FA 11/17/2002  FA 04/27/2002  FA 04/12/2002  FA 04/12/2002  FA 04/12/2002  FA 04/12/2002
102 103 104 105 106 107 108 109 110 111 112 113 114 115 116	4-2 4-3 4-4 4-5 4-6 4-7 4-8 4-9 4-10 4-11 4-12 4-13 4-14 4-15 4-16 4-17	Kyle Canyon Admin & Visitor Ctr Complex - Moapa Dace Viewing Chamber Red Springs Restoration & Interpretation - Pha Reconstruct Failing Launch Ramps - Phase 2 Reconstruct Failing Launch Ramps - Phase 3 Planning, Architecture & Eng Design for Red Construction of RRCNCA Admin & Visitor Ct Infrastructure & Upgrades for RRCNCA Lake Mead Fish Hatchery Visitor Ctr - Phase 2 Redevelop Visitor Facilities & Flash Flood Ha Habitat Restoration at Moapa Analysis, Planning & Design for Admin & Visitor Ct Construction & Impl of the Admin & Visitor Ct Archeological Excavation near Corn Creek Fie Old Spanish Tr/Mormon Road Interpretive Kic Public Use Facilities and Habitat Enhancement	FS16 FW08 BL20 NP43 NP44 BL21 tt BL22 BL23 2 NP45 NP46 FW09 6 FW10 C FW11 c FW12 b BL24 tt FW13	\$7,026,000 \$350,000 \$1,500,000 \$2,040,000 \$2,340,000 \$12,000,000 \$5,000,000 \$550,000 \$9,587,000 \$300,000 \$12,000,000 \$120,000 \$120,000 \$228,000 \$110,000	\$702,600 \$35,000 \$150,000 \$204,000 \$234,000 \$240,000 \$1,200,000 \$550,000 \$958,700 \$30,000 \$1,200,000 \$1,200,000 \$12,000 \$22,800 \$11,000	\$7,728,600 \$385,000 \$1,650,000 \$2,244,000 \$2,574,000 \$13,200,000 \$605,000 \$10,545,700 \$330,000 \$13,200,000 \$13,200,000 \$132,000 \$250,800 \$121,000	\$67,297,621 \$67,682,621 \$69,332,621 \$71,576,621 \$74,150,621 \$76,790,621 \$89,990,621 \$95,490,621 \$96,095,621 \$106,641,321 \$106,971,321 \$110,271,321 \$123,471,321 \$123,854,121 \$123,854,121	\$385,000 \$2,244,000 \$10,545,700			FA 11/05/2002  TO 04/27/2002  FA 11/05/2002  FA 11/05/2002  FA 11/05/2002  FA 11/17/2002  FA 11/17/2002  FA 11/17/2002  FA 04/27/2002  FA 04/12/2002  FA 04/12/2002  FA 04/12/2002  FA 04/12/2002
102 103 104 105 106 107 108 109 110 111 112 113 114 115 116 117	4-2 4-3 4-4 4-5 4-6 4-7 4-8 4-9 4-10 4-11 4-12 4-13 4-14 4-15 4-16 4-17 4-18	Kyle Canyon Admin & Visitor Ctr Complex - Moapa Dace Viewing Chamber Red Springs Restoration & Interpretation - Pha Reconstruct Failing Launch Ramps - Phase 2 Reconstruct Failing Launch Ramps - Phase 3 Planning, Architecture & Eng Design for Red Construction of RRCNCA Admin & Visitor Ct Infrastructure & Upgrades for RRCNCA Lake Mead Fish Hatchery Visitor Ctr - Phase 2 Redevelop Visitor Facilities & Flash Flood Ha Habitat Restoration at Moapa Analysis, Planning & Design for Admin & Vis Construction & Impl of the Admin & Visitor Ct Archeological Excavation near Corn Creek Fie Old Spanish Tr/Mormon Road Interpretive Kic Public Use Facilities and Habitat Enhancement Logandale Fire Station - Completion of Fire St	FS16 FW08 BL20 NP43 NP44 BL21 t BL22 BL23 2 NP45 NP46 FW09 6 FW10 C FW11 c FW12 D BL24 t FW13 BL25	\$7,026,000 \$350,000 \$1,500,000 \$2,040,000 \$2,340,000 \$12,000,000 \$5,000,000 \$550,000 \$9,587,000 \$300,000 \$12,000,000 \$12,000,000 \$120,000 \$228,000 \$110,000 \$1,092,500	\$702,600 \$35,000 \$150,000 \$204,000 \$234,000 \$1,200,000 \$500,000 \$55,000 \$958,700 \$300,000 \$1,200,000 \$1,200,000 \$12,000 \$22,800 \$11,000 \$109,250	\$7,728,600 \$385,000 \$1,650,000 \$2,244,000 \$2,574,000 \$13,200,000 \$5,500,000 \$605,000 \$10,545,700 \$330,000 \$13,200,000 \$132,000 \$250,800 \$121,000 \$1,201,750	\$67,297,621 \$67,682,621 \$69,332,621 \$71,576,621 \$74,150,621 \$76,790,621 \$89,990,621 \$95,490,621 \$96,095,621 \$106,641,321 \$110,271,321 \$123,471,321 \$123,471,321 \$123,603,321 \$123,854,121 \$123,975,121 \$125,176,871	\$385,000 \$2,244,000 \$10,545,700			FA 11/05/2002  TO 04/27/2002  FA 11/05/2002  FA 11/05/2002  FA 11/05/2002  FA 11/17/2002  FA 11/17/2002  FA 11/17/2002  FA 04/27/2002  FA 04/12/2002  FA 04/12/2002  FA 04/12/2002  FA 04/12/2002

Friday, June 04, 2004 Page 7 of 15

Funding Status of Land Acquisitions, Projects and Multi-Species Habitat Conservation Plan (MSHCP) as of Apr 30, 2004

Overall Priority	Priority by Round	Name	Project #	Approved Amt	10% Contingency	Amt Available Each Project	Total Budget Allocated	Task Orders Issued	Actual \$ Reimbursement Approved	Actual Amt Disbursed	Important Dates
121	4-21	RRC Campground Expansion	BL27	\$8,052,750			\$125,463,421				
122	4-22	Boundary Fencing	FW15	\$600,000			\$125,463,421				
123	4-23	Upgrade Canoe/Raft Launch Area Below Hoo	NP47	\$275,000			\$125,463,421				
124	4-24	Blue Tree/Sawmill Trail System Development	t FS17	\$178,700			\$125,463,421				
125	4-25	Interpretive Signs & Displays	FS18	\$230,400			\$125,463,421				
126	4-26	ORV Bariers and Habitat Restoration	NP48	\$564,000			\$125,463,421				
127	4-27	Black Canyon Interpretation & Water Del Sys	FW16	\$230,000			\$125,463,421				
128	4-28	Lee Canyon Meadow Rehabilitation	FS19	\$1,250,000			\$125,463,421				
129	4-29	Emergency Improvements for Low Water Ope	er NP49	\$720,000			\$125,463,421				
130	4-30	Campground Rehabilitation & Improv at Pahr	a FW17	\$100,000			\$125,463,421				
131	4-31	Rehabilitate & Upgrade Campground LV Bay	NP50	\$2,325,600			\$125,463,421				
132	4-32	Trail Enhancement - Animal Proof Trash Recei	e FS20	\$66,000			\$125,463,421				
133	4-33	Upgrade Primary Power Supply, Echo Bay &	NP51	\$750,000			\$125,463,421				
134	4-34	Rehabilitate and Upgrade Picnic Facilities	NP52	\$3,480,000			\$125,463,421				
135	4-35	Improve Safety of Facilities	NP53	\$1,800,000			\$125,463,421				
136	4-36	Waysides, Kiosks and Interpretive Panels	NP54	\$192,000			\$125,463,421				
137	4-37	Refurbish Original Hover Dam Exhibit Center	r NP55	\$538,200			\$125,463,421				
138	4-38	West Side Resource Enhancement Barriers	FS21	\$36,000			\$125,463,421				
139	4-39	Upgrade Park Infrastructure	NP56	\$2,160,000			\$125,463,421				
140	4-40	Deer Creek Water System Construction	FS22	\$1,021,000			\$125,463,421				
Totals f	or Round	4 Capital Improvements		\$106,879,648	\$10,687,965		\$125,463,421	\$15,992,200			
Sum	of All (	Capital Improvements		\$141,912,712	\$13,623,576		\$125,463,421	\$50,158,855	\$3,912,444	\$3,251,818	

Friday, June 04, 2004 Page 8 of 15

Funding Status of Land Acquisitions, Projects and Multi-Species Habitat Conservation Plan (MSHCP) as of Apr 30, 2004

#### Parks, Trails and Natural Areas

Overall Priority	Priority by Round	Name	Project #	Approved Amt	10% Contingency	Amt Available Each Project	Total Budget Allocated	Task Orders Issued	Actual \$ Reimbursement Approved	Actual Amt Disbursed	Important Dates
1	1-1	Wetlands Park	CC01	\$4,200,000		\$4,200,000	\$4,200,000	\$4,200,000	\$3,700,000	\$3,700,000	TO 10/04/2000
Totals	for Round	1 Parks, Trails and Natural Areas		\$4,200,000	\$0		\$4,200,000	\$4,200,000	\$3,700,000	\$3,700,000	
Overall Priority	Priority by Round	Name	Project #	Approved Amt	10% Contingency	Amt Available Each Project	Total Budget Allocated	Task Orders Issued	Actual \$ Reimbursement Approved	Actual Amt Disbursed	Important Dates
2	2-1	Bootleg Canyon Loop Trail	BC01	\$48,000	\$4,800	\$52,800	\$4,218,119	\$25,365	\$18,119	\$18,119	CL 01/27/2004
3	2-2	Las Vegas Springs Preserve	LV01	\$2,000,000	\$200,000	\$2,200,000	\$6,418,119	\$2,200,000			TO 06/21/2002
4	2-3	River Mountain Loop Trail	HN01	\$1,500,000	\$150,000	\$1,650,000	\$7,918,105	\$1,499,986			TO 03/20/2002
5	2-4	Pathway Vegas Wash	NL01	\$1,700,000	\$170,000	\$1,870,000	\$9,788,105	\$1,870,000			TO 07/16/2002
6	2-5	Wetlands Park Phase 2	CC02	\$2,700,000	\$270,000	\$2,970,000	\$11,963,905	\$2,175,800	\$1,959,988	\$1,959,988	TO 06/21/2002
SAR	2-5	Wetlands Park Phase 2	CC02	\$794,800		\$794,800	\$11,963,905	\$794,200			TO 06/21/2002
7	2-10	Trailhead Vegas Valley & Hollywood	CC03	\$500,000		Terminated	\$11,963,905				TR 05/20/2002
Totals	for Round	2 Parks, Trails and Natural Areas		\$8,448,000	\$794,800		\$11,963,905	\$8,565,351	\$1,978,107	\$1,978,107	
Overall Priority	Priority by	, Name	Project #	Approved Amt	10% Contingency	Amt Available Each Project	Total Budget Allocated	Task Orders Issued	Actual \$ Reimbursement Approved	Actual Amt Disbursed	Important Dates
12	3-1	Wetlands Trail Connection*	HN02	\$300,000	\$30,000	\$330,000	\$12,293,905	\$330,000			TO 04/23/2004
13	3-2	Union Pacific RR Trail - Phase 1*	HN03	\$1,350,000	\$135,000	\$1,485,000	\$13,778,905	ψ330,000			FA 12/09/2002
14	3-3	St Rose Parkway Trail & Landscaping-Phase		\$791,515	\$79,152	\$870,667	\$14,649,571				FA 12/09/2002
15	3-4	Boulder Highway Trail	HN06	\$500,000	\$50,000	\$550,000	\$15,199,571				FA 12/09/2002
16	3-5	Lone Mountain Trail	LV04	\$3,200,000	\$320,000	\$3,520,000	\$18,719,571	\$3,520,000			TO 01/15/2004
17	3-6	McCullough Trail Connect*	HN04	\$2,100,000	\$210,000	On Hold	\$18,719,571				HO 06/10/2003
18	3-7	Bonanza/US 95 Trail*	LV03	\$12,100,000	\$1,210,000	\$13,310,000	\$32,029,571	\$13,310,000			TO 03/22/2004
19	3-8	Multi-use Western Tributary of the LV Wash	NL02	\$2,450,000	\$245,000	\$2,695,000	\$34,724,571	\$2,695,000			FA 04/30/2003
SAR	3-19	James Hardie Gypsum Study	CC07	\$250,000		\$250,000	\$34,724,571				FA 06/06/2003
20	3-9	Flamingo Wash Trail - Phase 1	CC04	\$2,850,000	\$285,000	\$3,135,000	\$37,859,571	\$3,135,000			TO 10/29/2003
21	3-10	Wetlands Prk Nat Preserve - Phase 2	CC05	\$2,900,000	\$290,000	\$3,190,000	\$41,049,571	\$3,190,000			TO 11/21/2003
22	3-11	90 Miles Trail and Trail Heads*	LV02	\$4,300,000	\$430,000	\$4,730,000	\$45,779,571				FA 05/30/2003
23	3-12	Las Vegas Wash Trail	LV05	\$1,920,000	\$192,000	\$2,112,000	\$47,891,571				FA 05/30/2003
24	3-13	Bootleg Canyon Park	BC02	\$2,000,000	\$200,000	\$2,200,000	\$50,091,571				FA 08/18/2003
25	3-14	Union Pacific RR Trail - Phase 2*	HN07	\$1,300,000	\$130,000	\$1,430,000	\$51,521,571				FA 09/30/2003
26	3-15	Equestrian Park	LV06	\$500,000	\$50,000	\$550,000	\$52,071,571				FA 11/05/2003
27	3-16	Open Space Plan	HN08	\$150,000	\$15,000	\$165,000	\$52,236,571				FA 11/05/2003
28	3-17	Pioneer's Trail (RTC)	CC06	\$360,250	\$36,025	\$396,275	\$52,632,846				FA 11/05/2003
29	3-18	Centennial Hills Multi-use Trail Segments	LV07	\$740,000	\$74,000	\$814,000	\$53,446,846				FA 11/05/2003
SAR	3-20	Clark County Shooting Range Planning	CC08	\$500,000		\$500,000	\$53,446,846	\$500,000			TO 11/13/2003
Totals	for Round	3 Parks, Trails and Natural Areas		\$39,811,765	\$3,981,177		\$53,446,846	\$26,680,000			
Overall Priority	Priority by Round	Name	Project #	Approved Amt	10% Contingency	Amt Available Each Project	Total Budget Allocated	Task Orders Issued	Actual \$ Reimbursement Approved	Actual Amt Disbursed	Important Dates

Friday, June 04, 2004 Page 9 of 15

# Funding Status of Land Acquisitions, Projects and Multi-Species Habitat Conservation Plan (MSHCP) as of Apr 30, 2004

Overall Priority	Priority by Round	, Name	Project #	Approved Amt	10% Contingency	Amt Available Each Project	Total Budget Allocated	Task Orders Issued	Actual \$ Reimbursement Approved	Actual Amt Disbursed	Important Dates
30	4-1	Tropicana and Flamingo Wash Recreation Proj	CC09	\$4,450,000	\$445,000	\$4,895,000	\$58,341,846				FA 11/05/2003
31	4-2	Wetlands Park Perimeter Trails	CC10	\$2,800,000	\$280,000	\$3,080,000	\$61,421,846				FA 11/05/2003
32	4-3	Las Vegas Springs Preserve Trails	LV08	\$5,000,000	\$500,000	\$5,500,000	\$66,921,846				FA 11/05/2003
33	4-4	Logandale Trails - Phase 4	CC11	\$60,000	\$6,000	\$66,000	\$66,987,846				FA 11/05/2003
34	4-5	Kiel Ranch Historic Site and Trailhead	NL06	\$2,400,000	\$240,000	\$2,640,000	\$69,627,846				FA 11/05/2003
35	4-6	Wetlands Park Interpretive Plan Implementatio	CC13	\$500,000	\$50,000	\$550,000	\$70,177,846				FA 11/05/2003
36	4-7	Wetlands Park Land Acquisition	CC14	\$1,500,000	\$150,000	\$1,650,000	\$71,827,846				FA 11/05/2003
37	4-8	Whitney Mesa Nature Preserve	HN09	\$1,673,250	\$167,325	\$1,840,575	\$73,668,421				FA 11/05/2003
38	4-9	Flamingo Arroya Trail - Phase 2	CC15	\$2,500,000	\$250,000	\$2,750,000	\$76,418,421				FA 11/05/2003
39	4-10	Wetlands Park Primary Trail Corridor	CC16	\$4,200,000	\$420,000	\$4,620,000	\$81,038,421				FA 11/05/2003
40	4-11	Las Vegas Wash Environmental Restoration Pr	CC17	\$2,000,000	\$200,000	\$2,200,000	\$83,238,421				FA 11/05/2003
41	4-12	Duck Creek Habitat Restoration/Enhancement	CC18	\$2,600,000	\$260,000	\$2,860,000	\$86,098,421				FA 11/05/2003
42	4-13	Multi-Use Western Tributary of the LV Wash	NL03	\$3,900,000	\$390,000	\$4,290,000	\$90,388,421	\$4,290,000			FA 11/05/2003
43	4-14	Lone Mountain Trail Development	CC19	\$150,000	\$15,000	\$165,000	\$90,553,421				FA 11/05/2003
44	4-15	Prehistoric Riverbed Preservation	LV09	\$3,800,000	\$380,000	\$4,180,000	\$94,733,421				FA 11/17/2003
45	4-16	Amargosa Trail	HN10	\$2,356,230	\$235,623	\$2,591,853	\$97,325,274				FA 11/17/2003
46	4-17	Bunkerville Bike Path	CC20	\$865,000	\$86,500	\$951,500	\$98,276,774				FA 11/17/2003
47	4-18	Right-of-Way acquisition for the Upper LV W	NL04	\$500,000	\$50,000	\$550,000	\$98,826,774				FA 11/17/2003
48	4-19	Lone Mountain Trail Trailhead	LV10	\$1,500,000	\$150,000	\$1,650,000	\$100,476,774	\$1,650,000			TO 03/22/2004
49	4-20	Anthem East Trails	HN11	\$1,328,250	\$132,825	\$1,461,075	\$101,937,849				FA 11/17/2003
50	4-21	Burkholder Trail	HN12	\$1,606,710	\$160,671	\$1,767,381	\$103,705,230				FA 11/17/2003
51	4-22	La Madre Mountain Trailhead	LV11	\$3,900,000	\$390,000	\$4,290,000	\$107,995,230	\$4,290,000			TO 03/22/2004
52	4-23	Pittman Wash Trail	HN13	\$1,106,700	\$110,670	\$1,217,370	\$109,212,600				FA 01/20/2004
53	4-24	Cactus Wren Trail	HN14	\$577,500	\$57,750	\$635,250	\$109,847,850				FA 01/20/2004
54	4-25	Regional Park (Craig Ranch Golf Course)	NL05	\$38,000,000			\$109,847,850				
55	4-26	Wetlands Park Equestrian and Emergency Acc	CC21	\$800,000			\$109,847,850				
56	4-27	Sunrise Trailhead - Phase 2	CC22	\$300,000			\$109,847,850				
57	4-28	Centennial Hills Park Trail	LV12	\$440,000			\$109,847,850				
Totals f	or Round	4 Parks, Trails and Natural Areas		\$90,813,640	\$9,081,364		\$109,847,850	\$10,230,000			
Sum	of All	Parks, Trails and Natural Areas		\$143,273,405	\$13,857,341		\$109,847,850	\$49,675,351	\$5,678,107	\$5,678,107	

Friday, June 04, 2004 Page 10 of 15

# Funding Status of Land Acquisitions, Projects and Multi-Species Habitat Conservation Plan (MSHCP) as of Apr 30, 2004

#### **Conservation Initiatives**

Overall Priority	Priority by Round	Name	Project #	Approved Amt	10% Contingency	Amt Available Each Project	Total Budget Allocated	Task Orders   Actual \$ Reimburseme Approved	nt Actual Amt Disbursed	Important Dates
1	4-1	"Take Pride in America" in S NV		\$3,299,000	\$329,900	\$3,628,900	\$3,628,900			FA 11/05/2003
1	4-1	"Take Pride in America" in S NV	BL02				\$3,628,900			FA 11/05/2003
1	4-1	"Take Pride in America" in S NV	FS02				\$3,628,900	\$698,775		TO 04/29/2004
1	4-1	"Take Pride in America" in S NV	FW02				\$3,628,900			FA 11/05/2003
1	4-1	"Take Pride in America" in S NV	NP02				\$3,628,900	\$500,775		TO 03/25/2004
2	4-2	Cooperative Conservation: Increasing Capacity	y	\$2,181,520	\$218,152	\$2,399,672	\$6,028,572			FA 11/05/2003
2	4-2	Cooperative Conservation: Increasing Capacity	y BL03				\$6,028,572			FA 11/05/2003
2	4-2	Cooperative Conservation: Increasing Capacity	y FS03				\$6,028,572			FA 11/05/2003
2	4-2	Cooperative Conservation: Increasing Capacity	y FW03				\$6,028,572			FA 11/05/2003
2	4-2	Cooperative Conservation: Increasing Capacity	y NP03				\$6,028,572			FA 11/05/2003
3	4-3	Education in the Environment		\$916,825	\$91,683	\$1,008,508	\$7,037,080			FA 11/05/2003
3	4-3	Education in the Environment	BL04				\$7,037,080			FA 11/05/2003
3	4-3	Education in the Environment	FS04				\$7,037,080			FA 11/05/2003
3	4-3	Education in the Environment	FW04				\$7,037,080			FA 11/05/2003
3	4-3	Education in the Environment	NP04				\$7,037,080			FA 11/05/2003
4	4-4	Backcountry Access: A Rec, Ed and Conserva	t	\$6,691,900	\$669,190	\$7,361,090	\$14,398,170			FA 11/05/2003
4	4-4	Backcountry Access: A Rec, Ed and Conserva	t BL05				\$14,398,170			FA 11/05/2003
4	4-4	Backcountry Access: A Rec, Ed and Conserva	t FS05				\$14,398,170	\$2,336,290		TO 03/24/2004
4	4-4	Backcountry Access: A Rec, Ed and Conserva	t FW05				\$14,398,170			FA 11/05/2003
4	4-4	Backcountry Access: A Rec, Ed and Conserva	t NP05				\$14,398,170	\$500,775		TO 03/25/2004
5	4-5	Resource Protection		\$6,454,000	\$645,400	\$7,099,400	\$21,497,570			FA 11/05/2003
5	4-5	Resource Protection	BL06				\$21,497,570			FA 11/05/2003
5	4-5	Resource Protection	FS06				\$21,497,570			FA 11/05/2003
5	4-5	Resource Protection	FW06				\$21,497,570			TO 03/25/2004
5	4-5	Resource Protection	NP06				\$21,497,570	\$1,920,875		FA 11/05/2003
6	4-6	Intra/Inter Agency Recreation Strategy		\$2,068,000	\$206,800	\$2,274,800	\$23,772,370			FA 11/05/2003
6	4-6	Intra/Inter Agency Recreation Strategy	BL07				\$23,772,370			FA 11/05/2003
6	4-6	Intra/Inter Agency Recreation Strategy	FS07				\$23,772,370			FA 11/05/2003
6	4-6	Intra/Inter Agency Recreation Strategy	FW07				\$23,772,370			FA 11/05/2003
6	4-6	Intra/Inter Agency Recreation Strategy	NP07				\$23,772,370			FA 11/05/2003
7	4-7	Intra-/Inter Agency Science and Research Stra	t	\$462,000	\$46,200	\$508,200	\$24,280,570			FA 11/05/2003
7	4-7	Intra-/Inter Agency Science and Research Stra	t BL08				\$24,280,570			FA 11/05/2003
7	4-7	Intra-/Inter Agency Science and Research Stra	t FS08				\$24,280,570			FA 11/05/2003
7	4-7	Intra-/Inter Agency Science and Research Stra					\$24,280,570			FA 11/05/2003
7	4-7	Intra-/Inter Agency Science and Research Stra	t NP08				\$24,280,570			FA 11/05/2003
8	4-8	Wild Horse & Burro Management		\$510,000	\$51,000	\$561,000	\$24,841,570			FA 11/05/2003
8	4-8	Wild Horse & Burro Management	BL09				\$24,841,570	\$110,469		TO 02/25/2004
8	4-8	Wild Horse & Burro Management	FS09				\$24,841,570			FA 11/05/2003
Frida	y, June	04, 2004						Paç	je 11 of 15	

Funding Status of Land Acquisitions, Projects and Multi-Species Habitat Conservation Plan (MSHCP) as of Apr 30, 2004

Overall Priority	Priority by Round	Name	Project #	Approved Amt	10% Contingency	Amt Available Each Project	Total Budget Allocated	Task Orders Issued	Actual \$ Reimbursement Approved	Actual Amt Disbursed	Important Dates
8	4-8	Wild Horse & Burro Management	FW09				\$24,841,570				FA 11/05/2003
8	4-8	Wild Horse & Burro Management	NP09				\$24,841,570				FA 11/05/2003
9	4-9	Logandale Trail Gateway	BL01	\$745,000	\$74,500	\$819,500	\$25,661,070	\$819,500			TO 02/23/2004
10	4-10	Meeting the Challenge of Water 2025 Initiative	NP01	\$2,306,000	\$230,600	\$2,536,600	\$28,197,670				FA 11/05/2003
11	4-11	Invasive Weed Removal and Habitat Restorat	i	\$5,295,000	\$529,500	\$5,824,500	\$34,022,170				FA 11/05/2003
11	4-11	Invasive Weed Removal and Habitat Restorat	i BL10				\$34,022,170				FA 11/05/2003
11	4-11	Invasive Weed Removal and Habitat Restorat	i FS10				\$34,022,170				FA 11/05/2003
11	4-11	Invasive Weed Removal and Habitat Restorat	i FW10				\$34,022,170				FA 11/05/2003
11	4-11	Invasive Weed Removal and Habitat Restorat	i NP10				\$34,022,170				FA 11/05/2003
12	4-12	Off-Highway Vehicle Strategy		\$2,000,000	\$200,000	\$2,200,000	\$36,222,170				FA 11/05/2003
12	4-12	Off-Highway Vehicle Strategy	BL11				\$36,222,170				FA 11/05/2003
12	4-12	Off-Highway Vehicle Strategy	FS11				\$36,222,170				FA 11/05/2003
12	4-12	Off-Highway Vehicle Strategy	FW11				\$36,222,170				FA 11/05/2003
12	4-12	Off-Highway Vehicle Strategy	NP11				\$36,222,170				FA 11/05/2003
Totals f	or Round	4 Conservation Initiatives		\$32,929,245	\$3,292,925		\$36,222,170	\$6,887,459			
Sum	of All	Conservation Initiatives		\$32,929,245	\$3,292,925		\$0	\$6,887,459			

Friday, June 04, 2004 Page 12 of 15

Funding Status of Land Acquisitions, Projects and Multi-Species Habitat Conservation Plan (MSHCP) as of Apr 30, 2004

#### **MSHCP**

Overall Priority	Priority by Round	Name	Project #	Approved Amt	10% Contingency	Amt Available Each Project	Total Budget Allocated	Task Orders Issued	Actual \$ Reimbursement Approved	Actual Amt Disbursed	Important Dates
1	2-1	MSHCP FY2001 & FY2002	CC01	\$4,648,334		\$4,648,334	\$4,648,334	\$4,648,334	\$4,120,571	\$4,120,571	TO 11/15/2001
Totals f	or Round	12 MSHCP		\$4,648,334	\$0		\$4,648,334	\$4,648,334	\$4,120,571	\$4,120,571	
Overall	Priority by				10%	Amt Available	Total Budget	Task Orders	Actual \$	Actual Amt	Important
Priority	Round		Project #	Approved Amt	Contingency	Each Project	Allocated	Issued	Reimbursement Approved	Disbursed	Dates
			Project #	<b>Approved Amt</b> \$14,410,215			•			Disbursed	•
Priority 2	Round 4-1	Name	191111		Contingency	Each Project	Allocated	Issued		Disbursed	Dates

Friday, June 04, 2004 Page 13 of 15

Funding Status of Land Acquisitions, Projects and Multi-Species Habitat Conservation Plan (MSHCP) as of Apr 30, 2004

#### SAR:Land and Projects

Overall Pri Priority F		Name	Project #	Approved Amt	10% Contingency	Amt Available Each Project	Total Budget Allocated	Task Orders Issued	Actual \$ Reimbursement Approved	Actual Amt Disbursed	Important Dates
	1-1	Kyle Canyon Visitor Center (SAR)	FS02	\$34,000		\$34,000	\$33,496	\$34,000	\$33,496	\$33,496	CL 12/16/2003
	1-8	Casey Ranch (SAR)	BL02	\$2,650,000		\$2,650,000	\$2,683,496	\$2,650,000			TO 10/23/200
	1-8	Casey Ranch (SAR)	BL02	\$3,500		\$3,500	\$2,686,996	\$3,500		\$2,085	CL 12/23/2002
	2-5	Wetlands Parks Ph 2 (SAR)	CC02	\$794,800		\$794,800	\$3,481,196	\$794,200			TO 06/21/200
	2-17	Pinchot Springs (SAR)	FS08	\$48,500		\$48,500	\$3,525,445	\$48,500	\$44,249	\$44,249	TA 05/27/200
2	2-17A	Jarbidge Campgrounds-Ruggeri (SAR)	FS10	\$50,000		Terminated	\$3,525,445				TR 04/30/200
	2-41	Red Rock Fire Station (SAR)	BL09	\$804,000		\$804,000	\$4,329,445	\$804,000	\$804,000		CL 11/20/200
Totals for	Round	2 SAR:Land and Projects		\$4,384,800	\$0		\$4,329,445	\$4,334,200	\$881,745	\$79,829	
Overall Pri Priority F	iority by Round	Name	Project #	Approved Amt	10% Contingency	Amt Available Each Project	Total Budget Allocated	Task Orders Issued	Actual \$ Reimbursement Approved	Actual Amt Disbursed	Important Dates
	2-4	Casey Property	FS05	\$532,000		\$532,000	\$4,861,445	\$532,000			CL 10/30/200
	NA	James Hardie Gypsum Study	CC07	\$250,000		\$250,000	\$5,111,445				FA 06/06/200
	NA	Clark County Shooting Range Planning	CC08	\$500,000		\$500,000	\$5,611,445	\$500,000			TO 11/13/200
	NA	Study & FMV Appraisal for Hacienda	NP07	\$645,000		\$645,000	\$6,256,445	\$645,000			TO 08/18/200
Totals for	Round	3 SAR:Land and Projects		\$1,927,000	\$0		\$6,256,445	\$1,677,000			
Overall Pri Priority F		Name	Project #	Approved Amt	10% Contingency	Amt Available Each Project	Total Budget Allocated	Task Orders Issued	Actual \$ Reimbursement Approved	Actual Amt Disbursed	Important Dates
	4-10	Tran Property (SAR)	BL10	\$160,000		\$160,000	\$6,416,445	\$160,000			TO 04/09/200
	4-11	Hughes Property (SAR)	BL11	\$55,200		\$55,200	\$6,471,645	\$55,200			TO 04/09/200
	4-12	Bunker Property (SAR)	BL12	\$57,500		\$57,500	\$6,529,145	\$57,500			TO 04/09/200
	4-13	Milon Inc/Tiberti	BL21	\$220,000		\$220,000	\$6,749,145	\$220,000			TO 12/09/200
	4-6	Logandale Trail System (SAR)	BL12	\$89,980		\$89,980	\$6,839,125	\$89,980			TO 11/28/200
	4-7	Boulder Beach Wtr Safety (SAR)	NP37	\$185,500		\$185,500	\$7,024,625	\$185,500			TO 03/25/200
Totals for	Round	4 SAR:Land and Projects		\$768,180	\$0		\$7,024,625	\$768,180			
Sum of	All	SAR:Land and Projects		\$7,079,980	\$0		\$7,024,625	\$6,779,380	\$881,745	\$79,829	
Grand 1	Γotal		\$57	<b>73,328,324</b> \$	51,982,154			\$260,239,086	\$17,073,124	\$24,406,275	

Friday, June 04, 2004 Page 14 of 15

Funding Status of Land Acquisitions, Projects and Multi-Species Habitat Conservation Plan (MSHCP) as of Apr 30, 2004

<b>Budget and Fund Allocation Analysis - From Inception</b>	n to Date						
Financial Update 04/30/04	\$40,591,334.53						
Obligation, Expenditures & Committments to Date	\$486,642,564.00						
Special Account Reserve	(\$9,231,820.00)						
Cumulative Total of FundsAvailable for Obligation & Expenditure	\$518,002,078.53						
	Land	Cap Imp	Parks &Trails	Sub Total	Con Init	MSHCP	Total
Budget Round 1 - Approved 6/27/00	\$24,053,000.00	\$5,040,000.00	\$4,200,000.00	\$33,293,000.00		\$0.00	\$33,293,000.00
Budget Round 2 - Approved 6/26/01	\$27,600,000.00	\$5,256,000.00	\$7,948,000.00	\$40,804,000.00		\$4,648,334.00	\$45,452,334.00
Budget Round 3 & 3 Supplemental - Approved	\$53,900,000.00	\$24,005,114.00	\$39,811,765.00	\$117,716,879.00		\$0.00	\$117,716,879.00
Budget Round 4 - Approved 10/28/03	\$101,681,908.00	\$118,512,651.00	\$103,698,732.00	\$323,893,291.00	\$36,222,169.50	\$15,851,237.00	\$375,966,697.50
Total Approved Budget (Non-SAR Funds)	\$207,234,908.00	\$152,813,765.00	\$155,658,497.00	\$515,707,170.00	\$36,222,169.50	\$20,499,571.00	\$572,428,910.50
Special Account Reserve (SAR) - Approved Allocations (Rd 2)	\$2,697,749.00	\$837,495.50	\$794,200.00	\$4,329,444.50			
Special Account Reserve (SAR) - Approved Allocations (Rd 3)	\$1,177,000.00		\$750,000.00	\$1,927,000.00			
Special Account Reserve (SAR) - Approved Allocations (Rd 4)	\$492,700.00	\$275,480.00		\$768,180.00			
Total Approved Budget & SAR	\$211,602,357.00	\$153,926,740.50	\$157,202,697.00	\$522,731,794.50	\$36,222,169.50	\$20,499,571.00	\$579,453,535.00
Budget Allocation Percentages Rounds 1 & 2 (%)	70.00%	14.00%	16.00%				
Budget Allocation Percentages Round 3 (%)	41.00%	22.00%	37.00%				
Budget Allocation Percentages Round 4 (%)	31.39%	36.59%	32.02%				
Distribution of Cumulative Total Funds Available	\$192,300,940.86	\$131,441,556.75	\$137,537,840.42	\$461,280,338.03	\$36,222,169.50	\$20,499,571.00	\$518,002,078.53
Cumulative Total Allocated (Non-SAR)	(\$187,584,927.30)	(\$125,463,421.69)	(\$109,847,850.01)	(\$422,896,199.00)			
Total Special Account Reserve Funds Allocated	(\$4,367,449.00)	(\$1,112,975.50)	(\$1,544,200.00)	(\$7,024,624.50)			
Difference (Unallocated Cumulative Total Funds Available)	\$348,564.56	\$4,865,159.56	\$26,145,790.41	\$31,359,514.53			
Total Budget Not Yet Allocated	\$19,649,980.70	\$27,350,343.31	\$45,810,646.99	\$92,810,971.00			
Approved Land and Projects Not Yet Funded or Budgeted (includes 10% contingency)	\$22,000,000.00	\$27,026,615.00	\$43,494,000.00	\$92,520,615.00			
Approved Land and Projects Not Budgeted	\$2,350,019.30	\$0.00	\$0.00	\$2,350,019.30			

Notes:

(includes 10% contingency)

Friday, June 04, 2004 Page 15 of 15

<sup>1.</sup> Important Dates column used to track compliance with SNPLMA Business Rules. FA = Funds Available for Task Order, TO = Task Order Issued, HO = Placed on Hold, TR = Terminated, CL = Closed, TA = Title Accepted by Solicitor..

<sup>2.</sup> Business Rules (Dates) - Rounds 1&2 - Once funds are aviilable, a Task Order must be issued within 1 Year for Land Acquisitions or Projects. Once the Task Order has been issued, the acquisition must go to contract within one year and the project completed within the timeframe specified in the Task Order

<sup>3.</sup> A Funded Reserve of 10% is available for Round 2 and Round 3 Land Acquisitions and Projects.

<sup>4.</sup> The MSHCP is on a 2 year budget cycle and is funded at 100% due to the payroll intensive nature of the work.

<sup>5.</sup> Special Account Reserve (SAR) allocations and financial activity are reflected in the Project Detail by Round, but are not included in the By Round Totals.

<sup>6. \* =</sup> These projects were approved but not funded in Round 2. They were subsequently blended into Round 3 by the Working Group.