

T 44 N R 23 E

Subdivisions Commenced

May 11th 1877

Commenced Granite stone

16 x 11 x 7-9 in in ground 2 notches D
& 1 notch E previously established 9 am
N. bet. Decs. 23 & 24

Van 19 E

40.00 Set trap stone 10 x 10 x 9-5 in in
ground dig pits 24 x 12 x 12 as per
instructions for 14 Dec. cor.

62.00 dig channel D & E

80.00 Set trap stone 18 x 9 x 8-10 in in
ground 3 notches D & 1 notch E
dig 4 pits 24 x 12 x 12 as per instruction
for Cu to Decs. 13, 14, 23 & 24
land rolling sage & bunch grass soil 1 1/2 ft

E. in aandum bet. Decs. 13 & 24

Van 19 E

9.50 Cut 3 1/2 ft wide runs D

+