

N.B. T. 12 S. R. 71 E., M.D. W 37

21

Before proceeding further with the exteriors of this Tp.,

I made a change of 5 minutes in the latitude arc of my solar compass by adding same to the reading previously given, and at noon verified and corrected same by observation on the sun. I also further

43

tested instrument by reversing. The latitude is $36^{\circ}30'21''$.

From Standard Cr. to Tps.
12 S., R. 70-71 E., Run North
on a true line between
sections 31-36.

Var. $15^{\circ}55'$ East

Along Tableland,

40.00 Set Granite Stone $23 \times 19 \times 11$, in
Earth mound, 4 ft. in dia. at
base, by 2 ft. in height and dug
pit, $24 \times 18 \times 12$, 8 lbs. Cost for
 $\frac{1}{4}$ sec. cr.

80.00 Set Granite Stone $15 \times 9 \times 7$, in
Earth mound, $4\frac{1}{2}$ ft. in dia. at base,
by 2 ft. in height, and dug pits,
 $24 \times 18 \times 12$, 8 lbs. dist. at 4 angles,
for corner to sections 25-30-31-36.
Land level,

Soil 3^{rd} rate.

Undergrowth of Sagebrush
and Mesquewood.