

Nbly of I. 32 N R. 55 E

On November 29th having been notified of the approval of contract No. 210; in accordance with my instructions I complete the survey of the N + W bds.

From the cor to Sec. 4. 5 32 + 33 on the N. bdy which is a post properly marked loosely set in mound.

(Rebuild mound & pit & set post firmly in ground)

I run W on random on the N bdy setting temp corner at 40 + 80 chs and at 2 miles 6 chs 30 lks am 56 lks S of cor to Ips 32 N R. 55 E.

Thence I run S 89° 50' E on true line bet Secs. 6 + 31.

6.20 Temporary cor to Ips. 32 N R. 54 + 55 E
Set a limestone 12 x 9 x 6 ins for corner to Ips 32 N R. 54 + 55 E marked with 6 notches on S. E + W. edges and raised a mound of stone 2 ft base 2 ft high S. of cor.