Tow

## Mount Diablo Meridian.

North, on a random line between Sections 3 and 4. Chains Variation 14003 Over level land 40.00 Set a line stone 16 x 1 % x 8 ins. 10 ins. in the ground, for \frac{1}{4} Sec. Cor., marked \frac{1}{4} on \mathscr{I} face and raised a mound of stone. alongside Pits impracticable. 81.76 Intersect the 6 4 Standard Parallel point 9.35 chs. West of the Standard Cor. to Secs. 33 and 34 . T. 26 f. R. J-9 f. Which is a lime stone in stone mound, cand Set a fine stone /8 x /3 x 9 ins. /2 ins. in the ground for Closing Cor. to Secs. 3 and 4 marked C. C. with I notches on E. and I notches on W. edges and raised a mound of stone. Pits impracticable. Land level. Soil 916 rate Vegetation of Jagebnish I carefully examined the adjustments of my solar compass to-day, particularly the latitude and reversing apparatus, and found them correct. Ang. 1 4/1