

18 280

259

Q. B., T. 42N., R. 63E., Mt. D. M.

X

North on a true line between sections 1-6.

Va. $17^{\circ}45'$ East.

18.00 Cross Gulch, 7 lks. wide, Course East.

40.00 Set Post 4 in. dia., 1 ft. in earth, 1 ft. above Earth mound, 4 ft. in diameter at base, by 2 ft. in height, and dug pit 24 x 18 x 12, 8 lks East, for $\frac{1}{4}$ sec. cor.

49.00 Cross Gulch, 8 lks. wide, Course N. E.

73.00 Cross Gulch, 6 lks. wide, Course N. E.

80.00 Set Stone $4 \times 2 \times 10$, in Earth mound, $4\frac{1}{2}$ ft. in diameter at base, by 2 ft. in height, and dug pits $24 \times 18 \times 12$, 8 lks. dist., at 4 angles, for cor. to Sp. 42-43 N. R. 62-68 E.

Land rolling.

Soil Ind. & Id. rate

Undergrowth of Sagebrush and Bunchgrass.