

24

S. B., T. 18 N., R. 30 E., Mt. D. M.

Retracing

80.00 Found a Stone $10 \times 4 \times 4$, but mound nearly destroyed. Rebuild same and
 Set Stone $10 \times 4 \times 4$, in Earth mound, $4\frac{1}{2}$ ft. in diameter at base, by 2 ft. in height, and dug pits $24 \times 18 \times 12$, 8 lks. dist., at 4 angles, for cor. to secs. 2-3-34-35

40.00 Found Stone $18 \times 8 \times 4$, in Earth mound, 4 ft. in diameter at base, by 2 ft. in height, and dug pit $24 \times 18 \times 12$, 8 lks. North - for $\frac{1}{4}$ sec. cor.

80.00 To the corner to sections, 1-2-35-36
 which I find nearly destroyed I establish same and
 Set Stone $9 \times 6 \times 5$, in Earth mound, $4\frac{1}{2}$ ft. in diameter at base, by 2 ft. in height, and dug pits $24 \times 18 \times 12$, 8 lks. dist., at 4 angles, for cor. to secs. 1-2-35-36

40.00 Found Stone $13 \times 8 \times 6$, in Earth mound, 4 ft. in diameter at base, by 2 ft. in height, and dug pit $24 \times 18 \times 12$, 8 lks. North for $\frac{1}{4}$ sec. cor.

80.00 Found Stone $25 \times 10 \times 10$, in Earth mound, $4\frac{1}{2}$ ft. in diameter at base, by 2 ft. in height, and dug pits $24 \times 18 \times 12$, 8 lks. dist., at 4 angles, for

The Cor. to Tps. 17 & 18 N. Rs. 30 & 31 E.