

Township

17 S.

Range

63 E.

Tow

Mount Diablo Meridian.

Chains

North, on a ~~random~~^{true} line between Sections 3 and 4.Variation $15^{\circ} 3' 3''$ East.

Descend.

40.00 Set lime stone $18 \times 11 \times 6$ ins. 12 ins.
in the ground, for $\frac{1}{4}$ Sec. Cor. marked
 $\frac{1}{4}$ on W. face and raised a mound
of stone. Pile impracticable.

75.49 Intersect - 4th Standard Parallel
South at a point 9.75 chs. West of the
Standard Cor. to Secs. 38-34, 76 S.

R. 60 E. at which point I
Set a lime stone $16 \times 10 \times 8$ ins. 10
ins. in the ground for Closing
Cor. to Secs. 3 & 4 marked C. C. with
3 notches on W. and 3 notches on
E. edge, and raised a mound
of stone. Pile impracticable.

Land mountainous.

Soil 3rd. rate.

Vegetation bunchgrass.

40.

43

80

40

80,