

A. B., T. 3 N., R. 59 E., Mt. D. M.

*From the Cor. to Tps. 3 & 4 N., Rs. 59 & 60 E.*

I run ~~West~~ on a random line on A. B. of Tp.

Va.  $16^{\circ}$  East.

I set temporary corners at every half mile, and at 5 miles  
79.09 chs. I arrive at a point 15 lks. South of Cor. to Tps,

3 & 4 N. Rs. 58 & 59 E. from which corner I run  
 $889^{\circ}59' S.$  on a true line between sections 6 & 31

Va.  $16^{\circ} 15'$  East.

39.09 Set Sand Stone  $13 \times 11 \times 9$ , in Earth mound,  
4 ft. in diameter at base, by 2 ft. in height, and dug pit  
24 x 18 x 12, 8 lks North for  $\frac{1}{4}$  sec. cor.

79.09 Set Granite Stone  $16 \times 12 \times 10$ , in Stone mound  
 $4\frac{1}{2}$  ft. in diameter at base, by 2 ft. in height, for cor.  
to secs. 3 - 6 - 31 - 32.

Land rolling.

Soil 2d. or 3d. rate

Undergrowth of Sagebrush & Bunchgrass.