From the Cor. to Tps. 22 & 23 S Rs. 56 . & 57 E.

I run West on a random line on S B. of Tp.

Va. 15° 15' East.

I set temporary corners at every half mile, and at 5 miles

79.62 *chs. I arrive at a point 131 lks. South of Cor. to Tps,*

22 & 23 S Rs. 55 & 56 E. from which corner I run

N. 89° 51' E. on a true line between sections 6 & 31

Va. 15° 18'. East.

39. 62 Set Lime Stone 14 x 10 x 8, in Earth mound, 4 ft. in diameter at base, by 2 ft. in height, and dug pit 24 x 18 x 12, 8 lks North for ¼ sec. cor.

79. 62 Set Lime Stone 14 x 11 x 9, in Earth mound, 4½ ft. in diameter at base. by 2 ft. in height, and dug pits 24 x 18 x 12, 8 lks, dist., at 4 angles, for cor. to secs.

5 - 6 - 31 - 32.

Land level.

Soil 2d, rate

Undergrowth of Sagebrush.