8th Standard Parallel North

Chs.	
	From the Standard Cor. to Sp. 41
*	N. Rs. 58 & 59 E. Set by me under
	this contract.
	I run
	West on S. side of Sec. 36
	Vo 18° E.
5.00	Ridge bears N.W. & S.E.
25.00	Ridge Bears N.E. & S.W.
40.00	Set Lava rock 16×10×6 ins - 11 ins.
	in the ground for Standard 1/4 Sec.
	Cor. marked 1/4 on N. face, with S.C. and
	raised a mound of stone alongside
45.00	Enter grassy valley bears N.W. & S.E.
48.50	Road bears N.W. & S.E.
55.00	Dry Channel drains S.E.
63.00	Enter Mountains bear N.W. & S.E.
80.00	Set Lava rock 16×12×6 ins - 11 ins. in
	the ground for Standard Cor. to Secs.
	35 & 36, marked 1 notch on E. & 5 notches
	on W. edges, with S.C. and raised a
	mound of stone alongside.
	Land Mountainous & valley
	Mountainous on 62.00 chs.
	Soil 1st & 3rd rate, gravelly