Between Ranges 18 & 19 E. — T. 19. N.
Mount Diablo Meridian.

Chains for 1/4 Sec. Cor.

80.00 Set a stone 2 ft long, 11 in. wide, 10 in. thick, in a mound of stones for cor. to Secs. 1. 6. 7 and 12.

Land rolling. Soil 3d rate

North on the West Boundary of Sec. 6.

Var. 16° 38' E.

40.00 Set a stone 18 in. long, 12 in. wide, 7 in. thick, for 1/4 Sec. Cor. in a mound of rocks.

70.00 Foot of main ridge - Comms S.E.

80.00 Set a stone 21 in. long, 15 in. wide, 11 in. thick, for Cor. to Townships 19. and 20 N. Ranges 18 and 19 E., in a mound of stones, on the side of a ridge.