Bet. Ranges 56 and 57 E. Townships 18 N.

North bet. secs 12 and 7
Var. 16½° E

40.00 set a cedar post with stone marked & dig pits and raise mound of earth as per instructions for 1/4 sec. Cor.
75.00 Worked Channel - N. W.
80.00 set a cedar post with stone marked & dig pits and raise mound of earth as per instructions for Cor of secs. 1, 12, 6, 7
level plain with small sage brush - soil 2d rate.

North bet secs 1 and 6
Var. 16½° E

40.00 set a cedar post with stone marked & dig pits and raise mound of earth as per instructions for 1/4 sec. Cor.
60.00 Worked Channel - N. W.
80.00 set a cedar post with stone marked & dig pits and raise mound of earth as per instructions for Cor of Townships 18 and 19 N. Ranges 56 and 57 E.
level with small sage brush soil 2d rate.