6

3d Standard Parallel North
T 6 N R 6 1 E MDM

80.00	Set a Lime rock 20×10×3 as per instructions in a mound of stone for cor of Secs 34 & 35 rolling - gradually descending - thickly wooded with cedar and pinon - good bunch grass
	Easton S. bound. Sec 35 Var 16¼° E
40.00	Set a cedar post with stone marked × dig pits and raise mound of earth as per instructions for ¼ sec. cor.
80.00	Set a Lime rock 15×9×6 as per instructions in a mound of earth for cor of Secs 35 & 36 gradual slope with small gulches running S.E. & cattering cedars. Some pinon and good grass
	Easton S bound Sec 36 Var 16½° E
40.00	Set a cedar post with chorred