3d Standard Parallel North
G16 N R 66 E MDM

	instructions in a mound of earth for 1/4 sec. Cor.
62.50	foot of bluff about 15 ft high. N.W. & S.E. enter plain with white sage
80.00	set a quartzite rock 12x10x7 on top per instructions in a mound of earth for Cor of secs 35 & 36
	gradual E slope - scattering cedars sage brush and white sage
	East on S. bound. sec 36 bor 6 3/4° E
7.50	road S.S.E and N.N.W
36.00	road S.S.E and N.N.W
40.00	set a quartzite rock 14x10x8 on top per instructions in a mound of earth for 1/4 sec. Cor.
80.00	set a cedar post with stone marked x dig pits and raise mound of earth as per instructions for Cor of township