3d Standard Parallel North
T 16 N R 67 E MDM

80.00	Set a Lime rock 11 x 9 x 6 as per instructions in a mound of earth for Cor of Secs ~~35 & 36~~ 35 and 36
	gradual gravelly W. slope - slightly rolling - Sage brush - good white sage - scattering Cedars.
	Easton S. bound Sec. 36
	Var 16¾° E
40.00	Set a Lime rock 10 x 10 x 8 as per instructions in a mound of earth for ¼ Sec Cor
46.00	Work: W.S.W.
80.00	Set a Lime rock 16 x 12 x 4 as per instructions in a mound of earth for Cor of Townships 16 N Ranges 67 and 68 E.
	rolling - gravelly W slope - Sage brush good white sage and scattering Cedars Aug 14th 1871

Ord