43A

Township 16 N Range 67 E
MDM

North betrees 35 and 36
Var 16½° E

5.00 ravine - N.N.W.
40.00 set a cedar post with charred stake dig pits and raise mound of earth as per instructions for ¼ sec. Cor.
73.50 ravine - W.N.W. foot of hill
80.00 set a cedar post in a mound of stone as per instructions for Cor of secs 25, 26, 35, 36, gravelly W slope with sage brush white sage and scattering cedars.

Easton random line betrees 25 & 36
Var 16½° E

40.00 set temporary ¼ sec. Cor.
80.46 intersect 31 Lks N of cor of secs 25, 36, 30, 31 from which I run
N 89° 47' W on true line betrees 25 & 36
40.23 set a cedar post with charred stake dig pits and raise mound of earth as per