Township 17 N Range 63 E MDM

North between 35 & 36

Var 16½° E

40.00 set a cedar post with chorred stone dig pits & raise mound of earth as per instructions for ¼ sec. cor.

80.00 set a cedar post with chorred stone dig pits and raise mound of earth as per instructions for cor of secs 25. 26. 35. 36

level alluvial 1st rate with sage brush & good white sage.

Easton random line between 25 & 36

Var 16½° E

40.00 set temporary ¼ sec. cor.

79.86 intersect E boundary 13 Lks S of cor of secs 25. 36. 30. 31 from which I run S 89° 54' W on true line between 25 & 36.

14.50 Road SSW and NNE

39.93 set a cedar post with chorred stone dig pits & raise mound of earth as per instructions for ¼ sec. cor.