Mount Diablo Base Range 64 E

	Easton S bound Sec 35
	Var 17° E
40.00	set a cedar post with charred stake dig pits & raise mound of earth as per instructions for 1/4 sec. cor.
47.00	work S
80.00	set a cedar post with a charred stake dig pits & raise mound of earth as per instructions for cor of secs 35 & 36
	level - soil alluvial covered with sage & grease brush

	Easton S bound Sec 36
	Var 17° E
25.00	work S
40.00	set a cedar post with charred stake dig pits & raise mound of earth as per instructions for 1/4 sec cor
48.00	work S
80.00	set a cedar post with charred stake dig pits & raise mound of earth as per