West Boundary T. 7 N., R. 39 E., M.D.M.

	North, on West Boundary of Sec. 31 Va. 17° 26' East,
	Across Plain, sloping West & S.W.
40.00	Set Granite stone, 12x10x8, in Earth mound, 4ft. in dia. at base, by 2ft. in height, and dug pits, 24x18x12, 8lks. East, for 1/4 sec. cor,
80.00	Set Granite Stone, 15x10x9, in Earth mound, 4 1/2ft. in dia. at base, by 2ft. in height, and dug pits, 24x18x12, 8lks. dist. at 4angles, for corner to sections 30-31-25-36.
	Land rolling.
	Soil 2nd rate.
	Undergrowth of Sagebrush.