Township 1 S., Range 45 E.,

Mount Diablo, Meridian.

Chains	North, on a ~~random~~ true line between Sections 2 and 3. Variation 16°50 East.
	Ascend gradually.
40.00	Set Lava Stone, 14x8x8, in Earth mound, 4ft. in dia. at base, by 2ft. in height, and dug pit, 24x18x12, 8lks. East, for 1/4 Sec. Cor.
79.80	Intersect Mount Diablo Base line, 6.63 chs. West of Base corner to sections, 34-35 of T. 1 N., R. 45 E., and Set Granite Stone, 14x14x10, in Earth mound 4 1/2ft. in dia. at base, by 2ft. in height, and dug pits, 24x18x12, 8lks. dist., on S., E. and N., for closing corner to sections 2-3.
	Sand Rolling.
	Soil 3rd rate.
	Undergrowth of Greasewood.
	Apr. 22, 1881.