N. B., T. 11 N., R. 21 E., Mt. D. M.

From the Cor. to Tps. 11 & 12 N., Rs. 21 & 22 E.
I run West on a random line on N. B. of Tp.
Va. 16° 15′ East.
I set temporary corners at every half mile, and at 5 miles
78.90 chs. I arrive at a point 210 lks. South of Cor. to Tps,
11 & 12 N. Rs. 20 & 21 E. from which corner I run
S. 89° 45′ E. on a true line between sections 6 & 31.
Va. 16° 30′ East,

Cross Ravine, Course. S. N. 4

38.90 Set Trachyte Stone 18 x 11 x 6, in Stone mound, 4 ft. in diameter at base, by 2 ft. in height, for ¼ sec. cor.

78.90 Set Trachyte Stone 21 x 9 x 5, in Stone mound 4½ ft. in diameter at base, by 2 ft. in height, for cor. to secs. 5-6-31-32.

Land rolling.
Soil 2d.-3d. rate
Undergrowth of Sagebrush & Bunchgrass.

1881