~~309~~
436

RUBY VALLEY GUIDE MERIDIAN

THROUGH TOWNSHIP 21 NORTH

North on a true line between sections 1 and 6

Variation 17°70' East.

40.00 Set a post 3 ft. long, 3 ins. diam. with marked stone, 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on W faces, dug pits, 18 x 18 x 12 ins., N and S of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base, around post.

80.00 Set a post, 4½ ft. long, 4 ins. square, 12 ins. in the ground, for Cor. to Tps. 21 and 22 N R's 55 and 56 E marked T. 22 N S. 31 on N. E. R. 56 E S. 6 on S. E. T. 21 N. S. 1 on S. W. and R. 55 E S. 36 on N. W. faces, with 4 notches on each edge, dug pits 24 x 18 x 12 ins., lengthwise on each line, N. S. E. and W. of post, 6 ft. dist. and raised a mound of earth 2½ ft. high, 5 ft. base around post.

Land level

Dry bed of alkali lake

Before proceeding further I made a change in my latitude arc by adding 4 minutes