Chains

$\frac{1}{4}$ S 6
S 7
1915

dig pits 18x18x12 ins. E. and W. of cor. 3 ft. dist., and raise a mound of earth 3½ ft. base, 1½ ft. high, N. of cor.

51.40 Head of small draw, course NE., 35 ft. above creek.

65.90 Low ridge, bears SE. and NW., 95 ft. above wash. Descend gradual SW. slope.

66.35 Wash, course SE., 30 ft. below ridge.

74.94 35 ft. above wash.

Intersect the W. Bdy. of the Tp. at S.0°04'W., 4.57 chs. from the cor. of secs. 1 and 12.

Set an iron post 3 ft. long, 3 ins. in dia., 24 ins. in the ground for the cor. of secs. 6 and 7, with brass cap mkd:

T35N
S6
S7
R56E
1915

dig pits 24x24x12 ins. in each section 6 ft. dist., and raise a mound of earth 4 ft. base, 2 ft. high, E. of cor.

Land, rolling with a general southerly and SE. slope. Soil, dry, coarse texture, sandy and somewhat gravelly, desert loam, rather shallow and washed on the slopes, 2nd rate. Too dry for cultivation. Good growth sage-brush, some grass, weeds and other feed. No timber.

From the cor. of secs. 6 and 7, on the W. Bdy. of the Tp., N.0°04'E. on a true line, on the W. Bdy. of the Tp.

4.57 The cor. of secs. 1 and 12, on the Ruby Valley Guide Meridian.

Thence N.0°10'E. on the W. Bdy. of the Tp.

40.00 Set an iron post 3 ft. long, 1 in. in dia., 24 ins. in the ground for the ¼ sec. cor. for sec. 6, with Brass cap mkd:

¼
S6
1915

dig pits 18x18x12 ins. N. and S. of cor. 3 ft. dist., and raise a mound of earth 3½ ft. base, 1½ ft. high, E. of cor.

From the cor. of secs. 5, 6, 7 and 8
South 0°01'E. between secs. 7 and 8.
Over rolling land.

4.95 Wash, course SE., 30 ft. below corner.

11.65 Dry bed of Sherman creek, course SE., 25 ft. below wash.

12.74 Wash, course NE. Ascend gradually.

22.48 Small draw, course NE. 20 ft. above wash. Ascend gradually.

27.40 Low ridge, bears E. and W., 60 ft. above wash. Descend S. slope.

30.50 Large draw, course SE., 25 ft. below ridge.

40.00 Set an iron post 3 ft. long, 1 in. in dia., 24 ins. in the ground for the ¼ sec. cor., with brass cap mkd:

¼
S7 S8
1915

dig pits 18x18x12 ins. N. and S. of cor. 3 ft. dist., and raise a mound of earth 3½ ft. base, 1½ ft. high,